Dykema Gossett PLLC
Capitol View
201 Townsend Street, Suite 900
Lansing, MI 48933
WWW.DYKEMA.COM
Tel: (517) 374-9100
Fax: (517) 374-9191

Richard J. Aaron
Direct Dial: (517) 374-9198
Direct Fax: (855) 230-2517
Email: RAaron@dykema.com

March 16, 2026

Lisa Felice
Executive Secretary
Michigan Public Service Commission
7109 West Saginaw Highway
3rd Floor
Lansing, MI 48917

Re: Case No. U-12270

Dear Ms. Felice:

Enclosed for electronic filing is Great Lakes Energy Cooperative's 2025 MPSC Service Quality & Reliability Standards Annual Report. If you have any questions, please contact me.

Sincerely,

Dykema Gossett PLLC

Richard J. Aaron

Digitally signed by: Richard J. Aaron
DN: CN = Richard J. Aaron email = raaron@dykema.com C = AD O = Dykema OU = Dykema
Date: 2026.03.16 14:49:02 -04'00'

Richard J. Aaron

Enclosure

025200.000013 4869-8363-7260.1

R460.731 Annual Report

Utility or Cooperative:	Great Lakes Energy
Year:	2025

SUMMARY TABLE R460.732(s)

	Meter Reading Factor R460.732 (a)	New Service Installation Factor R460.732(b)	Wire Down Relief Factor R460.732 (c)		Outage Restoration				CEMI4	
					All Conditions R460.732 (d)	Normal Conditions R460.732 (e)	Gray-Sky Conditions R460.732 (f)	Catastrophic Conditions R460.732 (g)	Sustained Interruptions R460.732 (h(i))	
	Meter Reading Factor (Percentage)	*New Services Installed in 15 Business Days or Less (Percentage)*	*The percentage of the first responder guarded downed wires that are relieved by an electric utility representative within 120 minutes after notification in MSAs.*	*The percentage of the first responder guarded downed wires that are relieved by an electric utility representative within 180 minutes after notification in non-MSAs.*	*Percentage of Customers Restored in 36 Hours or Less*	*Percentage of Customers Restored in 8 Hours or Less*	*Percentage of Customers Restored in 24 Hours or Less*	*Percentage of Customers Restored in 48 Hours or Less*	*Percentage of Customers Served Experiencing 4 or More Sustained Interruptions*	*Number of Customers Experiencing 4 or More Sustained Interruptions*
Utility or cooperative performance during year	**97%**	**99%**	**100%**	**84%**	**98.62%**	**97.91%**	**93.98%**	**84%**	**48.81%**	64,676
MPSC Annual Performance Standard	95% or more	90% or more completed within 15 business days	90% or more within 120 minutes in MSAs	90% or more within 180 minutes in non-MSAs	90% or more customers restored in 36 hours or less	90% or more customers restored in 8 hours or less	90% or more customers restored in 24 hours or less	90% or more customers restored in 48 hours or less	6% or less before 2030; 5% or less in 2030 or later	
Did utility or cooperative comply with performance standard (Yes/No)	**YES**	**YES**	**YES**	**NO**	**YES**	**YES**	**YES**	**NO**	**NO**	

Detailed explanation of the steps that the electric utility or cooperative is taking to bring its performance to an acceptable level. If not in compliance with R 460.732(h) (ii) and (iii), a description of all catastrophic conditions experienced during the year is also required. (Can be put on a separate page.)	See Performance Standard Correction Attachment

CUSTOMER CREDITS PROVIDED DURING THE YEAR

Item	Sector	Number of credits provided	Total Customer Credits ($) (1)
Customer Credits Provided for Failure to Restore Service within 96 Hours of the Start of Sustained Interruption during Catastrophic Conditions R460.732(i)	***Residential***	Exempt	Exempt
	Commercial	Exempt	Exempt
	Industrial	Exempt	Exempt
Customer Credits Provided for Failure to Restore Service within 48 Hours of the Start of Sustained Interruption during Gray Sky Conditions R460.732(j)	***Residential***	Exempt	Exempt
	Commercial	Exempt	Exempt
	Industrial	Exempt	Exempt
Customer Credits Provided for Failure to Restore Service within 16 Hours of the Start of Sustained Interruption during Normal Conditions R460.732(k)	***Residential***	Exempt	Exempt
	Commercial	Exempt	Exempt
	Industrial	Exempt	Exempt
Customer Credits Provided to Individual Customers Who Experienced 6 or more Sustained Interruptions. R460.732(l)	***Residential***	Exempt	Exempt
	Commercial	Exempt	Exempt
	Industrial	Exempt	Exempt

WORST PERFORMING CIRCUITS DURING THE YEAR

1. For each electric utility with 1,000,000 or more customers, a list of its 10 worst performing circuits for the prior year in terms of SAIDI and SAIFI. For each listed circuit, provide the following information below. R460.732(m) and R 460.732 (o). Please see the definition of "circuit" below in (8).

2. For each electric utility or cooperative with less than 1,000,000 customers, a list of the worst performing 1% of circuits for the prior year in terms of SAIDI and SAIFI. For each listed circuit, provide the following information below. R460.732(n) and R 460.732 (o). Please see the definition of "circuit" below in (8).

Worst performing circuit(s) by SAIDI excluding major event days (MEDs) (7), (8), (11)

	Circuit 1	Circuit 2	Circuit 3	Circuit 4	Circuit 5	Circuit 6	Circuit 7	Circuit 8	Circuit 9	Circuit 10
Circuit Name	**EL -- Elmira**	**PN -- Pellston**	**GD -- Gaylord**							
Circuit Number	**2**	**1**	**6**							
Location of Circuit - zip codes (2)	49735, 49730, 49795	49718, 19701, 49769, 48755	49755, 49751							
Circuit Length (miles)	77.97	120.97	21.62							
SAIDI excluding MEDs	3171.72	1278.69	1135.36							
SAIFI excluding MEDs	2.719	2.776	1.3							
SAIDI all conditions	24078.12	11934.94	11888.41							
SAIFI all conditions	5.727	6.372	5.911							

Number of Customers Served	822	1032	190								
Substation Name	Elmira	Pellston	Gaylord 2								
Last Circuit Trim (year) (3)	2020	2022	2025 (Late)								
List of Outages and Causes (can be put on a separate page) (4)	See EL2 Outages 2025	See PN1 Outages 2025	See GD6 Outages 2025								
Corrective action to improve performance (can be put on a separate page)	See EL2 Corrective Action	See PN1 Corrective Action	See GD6 Corrective Action								
Worst performing circuit(s) by SAIFI excluding MEDs (7), (8), (11)											
	Circuit 1	**Circuit 2**	**Circuit 3**	**Circuit 4**	**Circuit 5**	**Circuit 6**	**Circuit 7**	**Circuit 8**	**Circuit 9**	**Circuit 10**	
Circuit Name	**SL -- Star Lake**	**BH -- Brohman**	**LR -- Leroy**								
Circuit Number	**1**	**2**	**3**								
Location of Circuit - zip codes (2)	49304, 49402	49346, 49312, 49307, 49349	49677, 49631, 49639, 49655								
Circuit Length (miles)	25.13	123	103.23								
SAIFI excluding MEDs	5.534	5.097	5.086								
SAIDI excluding MEDs	636.27	705.01	621.72								
SAIFI all conditions	6.223	7.344	5.733								
SAIDI all conditions	1052.36	1720.87	967.97								
Number of Customers Served	264	838	1033								
Substation Name	Star Lake	Brohman	Leroy								
Last Circuit Trim (year) (3)	2020	2018	2020								
List of Outages and Causes (can be put on a separate page) (4)	See SL1 Outages 2025	See BH2 Outages 2025	See LR3 Outages 2025								
Corrective action to improve performance (can be put on a separate page)	See SL1 Corrective Action	See BH2 Corrective Action	See LR3 Corrective Action								

	CEMI0	CEMI1	CEMI2	CEMI3	CEMI4	CEMI5	CEMI6	CEMI7	CEMI8	CEMI9	CEMI10
CEMI Reporting for Indices CEMI0 through CEMI10+ R460.732(p) (5)	21.57%	88.43%	74.36%	61.44%	48.81%	38.62%	29.73%	21.62%	16.06%	10.72%	7.19%

CELID		
CELID Reporting R460.732(q) (6)	**CELID8hours**	16.05%
	CELID24hours	0.00%
	CELID48hours	0.00%

MOMENTARY INTERRUPTIONS	
Number of Non-Residential Customers Experiencing Momentary Interruptions R460.732(r)	Exempt

System-wide SAIDI, SAIFI, and CAIDI (9)

	All conditions						**Excludes MEDs** (11)					
	SAIDI		**SAIFI**		**CAIDI**		**SAIDI**		**SAIFI**		**CAIDI**	
Year	Annual	5 year average	Annual	5 year average	Annual	5 year average	Annual	5 year average	Annual	5 year average	Annual	5 year average
Year 2025	4400.69	1386.14	4.09	2.85	1076.49	403.06	315.42	239.99	2.07	1.88	152.35	128.21
Year 2024	484.37	602.77	2.83	2.54	170.96	225.46	256.28	219.36	2.35	1.81	109.19	122.37
Year 2023	265.24	651.79	1.69	2.52	157.38	244.92	202.48	203.27	1.56	1.66	129.76	122.84
Year 2022	549.56	773.50	2.37	2.67	231.63	285.05	211.53	194.67	1.71	1.63	124.04	119.57
Year 2021	1230.83	730.54	3.25	2.61	378.85	271.08	214.25	187.96	1.71	1.59	125.69	118.49

Power Quality information (10)

Power quality information shall contain data on all power quality investigations conducted in the past year for non-residential customers and for any power quality event originating from utility equipment that affected residential customers. The outcome of each investigation should be provided. (Can be put on a separate page or pages.)	See Power Quality

DEFINITIONS AND NOTES

(1)	"Total customer credits" means the dollar amount of customer credits provided on customer bills during the year.
(2)	"Location of Circuit - zip codes" refers to the zip codes where spans of the circuit are located.
(3)	"Last circuit trim (year)" is the last year there was trimming on the circuit as part of a normal tree trim cycle (not reactive trimming)
(4)	"List of outages and causes" - please discuss outages that meet the definition of a "major interrupton" as defined by R 460.3102(j)
(5)	For CEMI0 through CEMI10+ reporting, please provide percentages. Reporting should be all conditions.
(6)	For CELID reporting, please provide percentages. Reporting should be all conditions and follow the definition of CELID Single Interruption Duration per IEEE 1366-2022 section 4.2.8. Do not double count multiple outages of that fall within the same time bracket. For example, a customer experiencing two nine-hour outages should only be reported once in CELID8hrs. Longer outages may qualify for inclusion in multiple CELID metrics. For example, a customer experiencing a 30-hour outage may be reported in CELID8hrs and CELID24hrs.
(7)	For the worst performing circuits sections, SAIDI and SAIFI should be calculated on a system basis. Worst performing circuits operated by utilities and cooperatives with less 1,000,000 customers should not be compared to worst performing circuits that are operated by utilities with 1,000,000 or more customers.
(8)	For the worst performing circuits sections, a circuit is defined as a substation feeder or line exit from a substation serving at least 10 metered customers.
(9)	The system-wide SAIDI, SAIFI, and CAIDI data is requested pursuant to MCL 460.55 and the July 7, 2023 order in Case No. U-12270.
(10)	Power quality information is being requested pursuant to the July 7, 2023 order in Case No. U-12270.
(11)	Major event day, or MED, is defined according to IEEE 1366-2022.
*	A customer shall be defined as a "metered electric service."
**	Interruptions that occur as a result of outages on customer-owned facilities, or loss of supply from another utility, should not be included in IEEE reliability index calculations.

R460.731 Annual Report
Great Lakes Energy 2025

Catastrophic Condions MED

DATE	Event	Event Cause	Number of Outages	Customers Out of Power
2/6/2025	MED	Winter Blizzard	251	11130
3/15/2025	MED	Winter Blizzard	461	18581
3/20/2025	MED	Tornado / Storms	301	20633
3/28/2025	MED	Ice Storm	53	5709
3/29/2025	MED	Ice Storm	455	89739
3/30/2025	MED	Ice Storm	555	87808
3/31/2025	MED	Ice Storm	579	79835
4/1/2025	MED	Ice Storm	595	72993
4/2/2025	MED	Ice Storm	792	67143
4/3/2025	MED	Ice Storm	877	55408
4/4/2025	MED	Ice Storm	822	45596
4/5/2025	MED	Ice Storm	916	41471
4/6/2025	MED	Ice Storm	963	36732
4/7/2025	MED	Ice Storm	1017	34651
4/8/2025	MED	Ice Storm	1007	31812
4/9/2025	MED	Ice Storm	1002	27460
4/10/2025	MED	Ice Storm	1016	22606
4/11/2025	MED	Ice Storm	1091	18269
5/15/2025	MED	Thunderstorms / High Winds	148	8753
11/26/2025	MED	Snow Storm High winds	233	8996
11/27/2025	MED	Snow Storm High winds	340	8962
12/28/2025	MED	Ice Storm / Winter Storm	166	9604
12/29/2025	MED	Ice Storm / Winter Storm	716	33097

Performance Standard Correction

In March 2025, Great Lakes Energy (GLE) experienced an unprecedented and catastrophic ice storm that caused extensive system damage across its service territory, inlcuding several transmission outages that are not controllable by GLE. More than 66,000 members experienced outages, with restoration extending up to 16 days in the most severely impacted areas. The storm resulted in the failure of over 3,000 poles and widespread equipment damage. This extreme weather event was the primary factor in GLE not meeting the performance requirements of R 460.732(c) for non-MSA territories, R 460.732, and R 460.732(h)(i) during the reporting period.

To address these performance shortfalls and strengthen long-term electric system reliability, GLE has developed and initiated a comprehensive Corrective Action Plan. This plan focuses on four core areas: system hardening, undergrounding, vegetation management improvements, and enhanced storm readiness.

GLE is implementing significant system-hardening initiatives, including the conversion of approximately 60 miles of overhead primary line to underground construction in 2026–2027, prioritized for circuits with elevated CEIM performance indicators. In addition, GLE will replace approximately 8,000+ distribution poles in 2026 with taller and stronger class poles to improve structural resilience against future weather events.

Beginning December 1, 2025, all new primary extensions, service extensions, and service relocations will be constructed underground, eliminating the installation of new overhead facilities and reducing system exposure to storm-related failures.

Vegetation management is also a key component of the corrective strategy. GLE has increased its annual vegetation management budget by $2.5 million to accelerate trimming cycles and address hazard trees. The cooperative has additionally secured EGLE grant funding for 2025 and 2026 to support the removal of dead, dying, and diseased trees located outside the right-of-way in areas with documented outage concerns.

GLE has strengthened its storm preparedness and response protocols by expanding on-call contractor resources and placing them on standby in advance of predicted severe weather. Enhanced pre-storm readiness measures—including material staging, workforce mobilization procedures, and updated activation protocols—are intended to reduce outage duration and improve restoration efficiency during both major and routine storm events.

Taken together, these corrective actions represent a significant and sustained investment in system resilience, reliability, and proactive risk mitigation. GLE is committed to continuous performance improvement and will monitor progress closely to ensure alignment with MPSC requirements and improved outcomes for its members.

R460.731 Annual Report
Great Lakes Energy 2025

EL2 Outages 2025

Outage	Type	Duration	Cause Desc	# Out	Customer Minutes	Time Off	Time On	Cause Cd	Equip Cd	District
1836323	Line Section	2:16	WEATHER	3	408	1/2/2025 9:36	1/2/2025 11:52	500	999	BOYNE CITY
1840585	Line Section	1:22	WEATHER	3	247	2/26/2025 12:00	2/26/2025 13:22	500	999	BOYNE CITY
1841663	Transformer	2:08	UNKNOWN	1	128	3/5/2025 10:38	3/5/2025 12:46	999	999	BOYNE CITY
1870778	Line Section	416:02:00	WEATHER	5	37710	3/29/2025 11:48	4/15/2025 19:51	500	999	BOYNE CITY
1877154	Line Section	164:38:00	WEATHER	102	991237	4/9/2025 18:56	4/16/2025 15:34	500	999	BOYNE CITY
1872629	Line Section	124:39:00	WEATHER	8	53595	4/10/2025 9:42	4/15/2025 14:21	500	999	BOYNE CITY
1873545	Line Section	119:58:00	WEATHER	21	54416	4/10/2025 17:47	4/15/2025 17:45	500	999	BOYNE CITY
1873494	Line Section	113:17:00	WEATHER	4	27077	4/10/2025 22:31	4/15/2025 15:49	500	999	BOYNE CITY
1873519	Meter	111:17:00	WEATHER	1	6677	4/10/2025 22:43	4/15/2025 14:01	500	999	BOYNE CITY
1873522	Meter	139:49:00	WEATHER	1	8389	4/10/2025 22:44	4/16/2025 18:33	500	999	BOYNE CITY
1873528	Meter	111:49:00	WEATHER	1	6708	4/10/2025 22:58	4/15/2025 14:48	500	999	BOYNE CITY
1873690	Line Section	131:53:00	WEATHER	80	633060	4/11/2025 7:18	4/16/2025 19:11	500	999	BOYNE CITY
1874545	Line Section	89:43:00	WEATHER	20	107662	4/11/2025 18:10	4/15/2025 11:53	500	999	BOYNE CITY
1874829	Transformer	79:21:00	WEATHER	3	14285	4/12/2025 9:07	4/15/2025 16:28	500	999	BOYNE CITY
1874830	Transformer	81:30:00	WEATHER	1	4890	4/12/2025 9:07	4/15/2025 18:38	500	999	BOYNE CITY
1875293	Line Section	16:53	WEATHER	1	1013	4/12/2025 22:11	4/13/2025 15:05	500	999	BOYNE CITY
1875297	Meter	67:41:00	WEATHER	1	4061	4/12/2025 22:12	4/15/2025 17:54	500	999	BOYNE CITY
1875352	Meter	2:21	WEATHER	1	141	4/13/2025 3:34	4/13/2025 5:55	500	999	BOYNE CITY
1875840	Meter	54:09:00	WEATHER	1	2678	4/13/2025 12:24	4/15/2025 18:34	500	999	BOYNE CITY
1876396	Line Section	44:00:00	WEATHER	4	7189	4/13/2025 16:53	4/15/2025 12:53	500	999	BOYNE CITY
1875690	Meter	66:45:00	WEATHER	1	4005	4/13/2025 18:43	4/16/2025 13:28	500	999	BOYNE CITY
1875741	Meter	62:06:00	EQ - OH LINE	1	3726	4/13/2025 19:23	4/16/2025 9:30	300	999	BOYNE CITY
1875779	Transformer	43:03:00	WEATHER	1	2583	4/13/2025 20:05	4/15/2025 15:08	500	999	BOYNE CITY
1875796	Line Section	45:13:00	WEATHER	3	8141	4/13/2025 20:17	4/15/2025 17:30	500	999	BOYNE CITY
1875828	Meter	64:29:00	WEATHER	1	3869	4/13/2025 21:10	4/16/2025 13:39	500	999	BOYNE CITY
1875893	Line Section	70:17:00	WEATHER	1	2883	4/13/2025 21:37	4/16/2025 19:54	500	999	BOYNE CITY
1875854	Meter	66:34:00	EQ - OH LINE	1	3994	4/13/2025 22:33	4/16/2025 17:07	300	999	BOYNE CITY
1875855	Meter	61:52:00	WEATHER	1	3712	4/13/2025 22:34	4/16/2025 12:26	500	999	BOYNE CITY
1875866	Line Section	62:26:00	WEATHER	6	22478	4/13/2025 22:34	4/16/2025 13:00	500	999	BOYNE CITY
1875864	Line Section	61:23:00	WEATHER	1	3683	4/13/2025 22:35	4/16/2025 11:58	500	999	BOYNE CITY
1875862	Meter	62:25:00	WEATHER	1	3745	4/13/2025 22:35	4/16/2025 13:00	500	999	BOYNE CITY
1875868	Meter	16:30	WEATHER	1	990	4/13/2025 22:36	4/14/2025 15:07	500	999	BOYNE CITY
1875882	Meter	45:00:00	WEATHER	1	2700	4/13/2025 22:55	4/15/2025 19:56	500	999	BOYNE CITY
1875883	Transformer	44:59:00	WEATHER	2	5398	4/13/2025 22:57	4/15/2025 19:56	500	999	BOYNE CITY
1875884	Transformer	62:33:00	WEATHER	3	11260	4/13/2025 22:57	4/16/2025 13:31	500	999	BOYNE CITY
1875887	Transformer	58:43:00	WEATHER	1	3523	4/13/2025 22:59	4/16/2025 9:43	500	999	BOYNE CITY
1875892	Meter	68:46:00	WEATHER	1	4114	4/13/2025 23:08	4/16/2025 19:54	500	999	BOYNE CITY
1875894	Meter	40:13:00	WEATHER	1	2402	4/13/2025 23:08	4/15/2025 15:22	500	999	BOYNE CITY
1875898	Line Section	68:40:00	WEATHER	42	167477	4/13/2025 23:14	4/16/2025 19:54	500	999	BOYNE CITY
1875902	Transformer	40:01:00	WEATHER	1	2398	4/13/2025 23:16	4/15/2025 15:18	500	999	BOYNE CITY
1875903	Transformer	60:41:00	WEATHER	2	7277	4/13/2025 23:17	4/16/2025 11:58	500	999	BOYNE CITY
1875906	Transformer	67:41:00	WEATHER	2	8119	4/13/2025 23:18	4/16/2025 18:59	500	999	BOYNE CITY
1875907	Transformer	68:26:00	WEATHER	1	4105	4/13/2025 23:18	4/16/2025 19:45	500	999	BOYNE CITY

EL2 Outages 2025

1875908	Transformer	68:35:00	WEATHER	1	4114	4/13/2025 23:18	4/16/2025 19:54	500	999	BOYNE CITY
1875995	Meter	4:50	WEATHER	1	290	4/14/2025 9:47	4/14/2025 14:37	500	999	BOYNE CITY
1877236	Meter	49:16:00	WEATHER	1	2956	4/14/2025 18:38	4/16/2025 19:54	500	999	BOYNE CITY
1876436	Line Section	0:37	WEATHER	31	1149	4/14/2025 19:26	4/14/2025 20:03	500	999	BOYNE CITY
1876442	Transformer	47:59:00	WEATHER	1	2879	4/14/2025 19:55	4/16/2025 19:54	500	999	BOYNE CITY
1876443	Transformer	20:29	WEATHER	2	2459	4/14/2025 19:55	4/15/2025 16:25	500	999	BOYNE CITY
1876590	Meter	18:53	WEATHER	1	1133	4/14/2025 20:48	4/15/2025 15:42	500	999	BOYNE CITY
1877195	Line Section	41:56:00	WEATHER	1	1224	4/14/2025 22:12	4/16/2025 16:08	500	999	BOYNE CITY
1876605	Meter	16:59	WEATHER	1	1019	4/14/2025 22:13	4/15/2025 15:12	500	999	BOYNE CITY
1876623	Meter	15:28	TREE-IN ROW	1	928	4/15/2025 4:42	4/15/2025 20:11	430	999	BOYNE CITY
1876702	Meter	27:30:00	WEATHER	1	1650	4/15/2025 9:30	4/16/2025 13:01	500	999	BOYNE CITY
1877052	Transformer	19:12	WEATHER	1	1152	4/15/2025 14:24	4/16/2025 9:37	500	999	BOYNE CITY
1877191	Meter	22:04	WEATHER	1	1087	4/15/2025 15:47	4/16/2025 13:51	500	999	BOYNE CITY
1877184	Line Section	18:14	WEATHER	10	10832	4/15/2025 19:33	4/16/2025 13:47	500	999	BOYNE CITY
1877185	Line Section	18:39	WEATHER	2	2217	4/15/2025 19:34	4/16/2025 14:13	500	999	BOYNE CITY
1877187	Line Section	17:04	WEATHER	3	3043	4/15/2025 19:34	4/16/2025 12:39	500	999	BOYNE CITY
1877193	Transformer	19:19	WEATHER	2	2305	4/15/2025 19:37	4/16/2025 14:57	500	999	BOYNE CITY
1877194	Transformer	20:30	WEATHER	2	2448	4/15/2025 19:37	4/16/2025 16:08	500	999	BOYNE CITY
1877229	Meter	18:59	WEATHER	1	1139	4/15/2025 21:09	4/16/2025 16:09	500	999	BOYNE CITY
1877294	Transformer	0:31	WEATHER	1	31	4/16/2025 9:59	4/16/2025 10:30	500	999	BOYNE CITY
1877310	Meter	1:21	WEATHER	1	81	4/16/2025 10:53	4/16/2025 12:15	500	999	BOYNE CITY
1877313	Transformer	2:43	WEATHER	1	163	4/16/2025 11:02	4/16/2025 13:46	500	999	BOYNE CITY
1877315	Line Section	5:03	WEATHER	1	303	4/16/2025 11:02	4/16/2025 16:06	500	999	BOYNE CITY
1877408	Line Section	3:19	TREE-IN ROW	15	2995	4/16/2025 15:41	4/16/2025 19:01	430	999	BOYNE CITY
1877513	Meter	5:12	WEATHER	1	312	4/17/2025 10:09	4/17/2025 15:21	500	999	BOYNE CITY
1877514	Meter	5:51	WEATHER	1	351	4/17/2025 10:10	4/17/2025 16:02	500	999	BOYNE CITY
1877521	Meter	4:46	WEATHER	1	286	4/17/2025 11:05	4/17/2025 15:52	500	999	BOYNE CITY
1877560	Transformer	0:41	WEATHER	3	125	4/17/2025 14:05	4/17/2025 14:47	500	999	BOYNE CITY
1877565	Meter	1:06	WEATHER	1	66	4/17/2025 14:54	4/17/2025 16:01	500	999	BOYNE CITY
1878084	Line Section	0:37	PLANNED-WORK PLAN	1	37	4/20/2025 10:18	4/20/2025 10:56	101	110	BOYNE CITY
1878086	Line Section	2:20	PLANNED-WORK PLAN	80	11260	4/20/2025 11:28	4/20/2025 13:48	101	110	BOYNE CITY
1878145	Line Section	0:21	PLANNED MAINTENANCE	5	106	4/21/2025 9:20	4/21/2025 9:42	110	999	BOYNE CITY
1878174	Line Section	1:23	TREE-OUT OF ROW	43	3599	4/21/2025 11:17	4/21/2025 12:41	425	999	BOYNE CITY
1878259	Line Section	4:17	EQ - OH LINE	5	1288	4/21/2025 15:07	4/21/2025 19:25	300	210	BOYNE CITY
1880227	Line Section	3:51	TREE-OUT OF ROW	22	5096	4/26/2025 16:36	4/26/2025 20:27	425	999	BOYNE CITY
1881858	Line Section	2:08	OTHER	87	11192	4/29/2025 15:52	4/29/2025 18:01	800	999	BOYNE CITY
1882214	Meter	1:44	EQ - OH LINE	1	104	5/1/2025 12:33	5/1/2025 14:18	300	999	BOYNE CITY
1883118	Line Section	1:01	TREE GROWTH	2	122	5/11/2025 15:35	5/11/2025 16:36	420	999	BOYNE CITY
1883144	Line Section	2:52	TREE-OUT OF ROW	4	690	5/11/2025 19:01	5/11/2025 21:53	425	999	BOYNE CITY
1884467	Line Section	8:59	WEATHER	4	2158	5/16/2025 0:49	5/16/2025 9:49	500	999	BOYNE CITY
1884555	Line Section	4:51	TREE-OUT OF ROW	22	6410	5/16/2025 1:41	5/16/2025 6:33	425	999	BOYNE CITY
1884850	Meter	1:23	WEATHER	1	83	5/16/2025 9:03	5/16/2025 10:26	500	999	BOYNE CITY
1885973	Meter	2:19	TREE-IN ROW	1	139	5/20/2025 17:07	5/20/2025 19:26	430	340	BOYNE CITY
1886792	Transformer	2:22	PLANNED-WORK PLAN	2	284	5/28/2025 9:39	5/28/2025 12:01	101	100	BOYNE CITY

EL2 Outages 2025

1886793	Transformer	0:24	PLANNED-WORK PLAN	3	73	5/28/2025 11:59	5/28/2025 12:23	101	100	BOYNE CITY
1887191	Transformer	0:42	PLANNED-WORK PLAN	2	84	6/3/2025 11:04	6/3/2025 11:46	101	100	BOYNE CITY
1887206	Transformer	2:47	PLANNED-WORK PLAN	1	167	6/3/2025 13:53	6/3/2025 16:40	101	100	BOYNE CITY
1887523	Transformer	1:23	PLANNED MAINTENANCE	1	83	6/5/2025 9:13	6/5/2025 10:37	110	100	BOYNE CITY
1887533	Transformer	0:29	PLANNED MAINTENANCE	1	29	6/5/2025 10:39	6/5/2025 11:08	110	999	BOYNE CITY
1887870	Transformer	1:00	PLANNED MAINTENANCE	2	121	6/9/2025 9:49	6/9/2025 10:50	110	999	BOYNE CITY
1887904	Transformer	1:08	PLANNED-WORK PLAN	1	68	6/9/2025 11:33	6/9/2025 12:42	101	100	BOYNE CITY
1888099	Line Section	1:53	PLANNED-WORK PLAN	1	113	6/10/2025 9:15	6/10/2025 11:09	101	110	BOYNE CITY
1888170	Transformer	1:12	PLANNED-WORK PLAN	1	72	6/10/2025 12:50	6/10/2025 14:03	101	100	BOYNE CITY
1888390	Transformer	1:13	PLANNED-WORK PLAN	1	73	6/12/2025 11:28	6/12/2025 12:42	101	110	BOYNE CITY
1888391	Transformer	1:35	PLANNED-WORK PLAN	3	287	6/12/2025 11:37	6/12/2025 13:13	101	100	BOYNE CITY
1888994	Line Section	3:06	PLANNED-WORK PLAN	1	186	6/16/2025 11:23	6/16/2025 14:29	101	100	BOYNE CITY
1889016	Transformer	4:00	PLANNED-WORK PLAN	1	240	6/16/2025 13:09	6/16/2025 17:09	101	100	BOYNE CITY
1889019	Meter	1:55	UNKNOWN	1	115	6/16/2025 14:13	6/16/2025 16:08	999	999	BOYNE CITY
1889100	Transformer	0:38	PLANNED MAINTENANCE	1	38	6/17/2025 8:39	6/17/2025 9:18	110	100	BOYNE CITY
1889106	Transformer	1:37	PLANNED-WORK PLAN	1	97	6/17/2025 9:21	6/17/2025 10:59	101	100	BOYNE CITY
1889797	Line Section	9:24	WEATHER	29	16364	6/21/2025 8:08	6/21/2025 17:33	500	999	BOYNE CITY
1889786	Meter	10:24	WEATHER	1	624	6/21/2025 8:10	6/21/2025 18:35	500	999	BOYNE CITY
1889808	Transformer	10:21	WEATHER	2	1242	6/21/2025 8:13	6/21/2025 18:35	500	999	BOYNE CITY
1889807	Meter	10:19	WEATHER	1	619	6/21/2025 8:15	6/21/2025 18:35	500	999	BOYNE CITY
1889829	Transformer	9:18	WEATHER	2	1116	6/21/2025 9:16	6/21/2025 18:35	500	999	BOYNE CITY
1889880	Meter	8:39	WEATHER	1	519	6/21/2025 9:55	6/21/2025 18:35	500	999	BOYNE CITY
1889881	Meter	8:32	WEATHER	1	512	6/21/2025 10:02	6/21/2025 18:35	500	999	BOYNE CITY
1889907	Transformer	8:31	WEATHER	3	1535	6/21/2025 11:15	6/21/2025 19:47	500	500	BOYNE CITY
1890543	Line Section	0:55	WEATHER	29	1597	6/21/2025 17:39	6/21/2025 18:35	500	999	BOYNE CITY
1890688	Meter	1:51	UNKNOWN	1	111	6/21/2025 19:21	6/21/2025 21:12	999	999	BOYNE CITY
1890701	Meter	2:31	EQ - OH LINE	1	151	6/21/2025 19:42	6/21/2025 22:14	300	999	BOYNE CITY
1891349	Line Section	3:39	PLANNED-WORK PLAN	16	1094	6/23/2025 9:06	6/23/2025 12:45	101	100	BOYNE CITY
1891703	Line Section	1:50	PLANNED MAINTENANCE	6	664	6/24/2025 11:09	6/24/2025 13:00	110	999	BOYNE CITY
1891796	Line Section	1:18	PLANNED-WORK PLAN	16	1250	6/25/2025 9:01	6/25/2025 10:19	101	100	BOYNE CITY
1891975	Transformer	0:30	OTHER	2	60	6/26/2025 18:17	6/26/2025 18:47	800	999	BOYNE CITY
1892714	Line Section	1:48	TREE-OUT OF ROW	1	108	6/27/2025 13:36	6/27/2025 15:25	425	999	BOYNE CITY
1893417	Line Section	0:15	PLANNED-WORK PLAN	22	339	7/2/2025 14:53	7/2/2025 15:09	101	110	BOYNE CITY
1895230	Transformer	0:51	PLANNED-WORK PLAN	2	102	7/11/2025 9:39	7/11/2025 10:31	101	100	BOYNE CITY
1895525	Line Section	2:19	MA - MAN OTHER	2	278	7/14/2025 17:16	7/14/2025 19:35	790	340	BOYNE CITY
1896074	Line Section	1:36	TREE-OUT OF ROW	31	2977	7/18/2025 13:12	7/18/2025 14:49	425	999	BOYNE CITY
1897369	Meter	7:54	EQ - OH LINE	1	474	7/27/2025 22:05	7/28/2025 6:00	300	500	BOYNE CITY
1897379	Meter	1:38	PLANNED-WORK PLAN	1	98	7/28/2025 9:46	7/28/2025 11:24	101	999	BOYNE CITY
1897555	Transformer	1:52	PLANNED MAINTENANCE	1	112	7/29/2025 10:00	7/29/2025 11:53	110	110	BOYNE CITY
1897957	Line Section	1:20	MA - HEAVY EQUIPMENT	19	1527	8/1/2025 11:22	8/1/2025 12:43	715	999	BOYNE CITY
1898404	Line Section	0:06	UNDER INVESTIGATION	43	264	8/7/2025 10:18	8/7/2025 10:24	904	908	BOYNE CITY
1898437	Line Section	0:58	MA - TREE CUT ONTO LINE BY PUBLIC	51	2973	8/7/2025 12:21	8/7/2025 13:19	740	999	BOYNE CITY
1899541	Line Section	1:07	PLANNED MAINTENANCE	0	0	8/12/2025 10:50	8/12/2025 11:57	110	999	BOYNE CITY
1900160	Line Section	0:45	TREE-IN ROW	86	3925	8/15/2025 15:25	8/15/2025 16:11	430	999	BOYNE CITY

R460.731 Annual Report
Great Lakes Energy 2025

EL2 Outages 2025

1900378	Line Section	1:20	UNKNOWN	25	2008	8/16/2025 21:02	8/16/2025 22:23	999	999	BOYNE CITY
1900691	Line Section	1:13	TREE-OUT OF ROW	41	3027	8/19/2025 10:02	8/19/2025 11:16	425	999	BOYNE CITY
1901395	Meter	1:10	TREE GROWTH	1	70	8/25/2025 12:57	8/25/2025 14:08	420	610	BOYNE CITY
1902697	Line Section	1:29	EQ - OH LINE	2	178	9/7/2025 17:00	9/7/2025 18:29	300	600	BOYNE CITY
1905121	Line Section	1:44	PLANNED MAINTENANCE	16	1669	10/7/2025 10:31	10/7/2025 12:16	110	110	BOYNE CITY
1907127	Meter	3:11	PLANNED-WORK PLAN	1	191	10/28/2025 9:19	10/28/2025 12:30	101	100	BOYNE CITY
1908017	Feeder	3:19	WEATHER	793	158409	11/3/2025 14:38	11/3/2025 17:58	500	999	BOYNE CITY
1908442	Line Section	2:37	UNKNOWN	415	65473	11/5/2025 16:10	11/5/2025 18:48	999	999	BOYNE CITY
1908501	Line Section	4:27	UNKNOWN	51	13624	11/5/2025 20:56	11/6/2025 1:23	999	999	BOYNE CITY
1908642	Transformer	0:30	PLANNED-WORK PLAN	1	30	11/7/2025 10:09	11/7/2025 10:40	101	110	BOYNE CITY
1908677	Line Section	1:54	EQ - OH LINE	10	1146	11/7/2025 15:56	11/7/2025 17:50	300	999	BOYNE CITY
1909095	Meter	1:46	EQ - OH LINE	1	106	11/13/2025 12:35	11/13/2025 14:22	300	350	BOYNE CITY
1909265	Line Section	3:38	TREE-OUT OF ROW	10	2182	11/15/2025 21:31	11/16/2025 1:10	425	999	BOYNE CITY
1910041	Meter	4:37	EQ - UG LINE	1	277	11/23/2025 16:42	11/23/2025 21:19	305	440	BOYNE CITY
1923259	Line Section	0:53	PLANNED MAINTENANCE	3	159	12/31/2025 9:57	12/31/2025 10:50	110	110	BOYNE CITY

EL2 Corrective Action

This circuit is located within the area heavily impacted by the March 2025 ice storm. A vegetation audit is scheduled for 2026 to identify and prioritize trimming and hazard-tree removals needed to support improved reliability. This circuit is also included on the EGLE DDD (Dead, Dying, Diseased) project list, with work planned for 2026 to remove 70+ identified off-ROW hazard trees that pose a risk to the line.

Overhead to Underground Work Plan Projects
2.5 miles Rebuild 1ph #2 ACSR to 1ph #2 URD:Map Location EL2-055-TOP to EL2-055-033
1.25 miles Rebuild 1ph 6A CWC and #2 ACSR to 1ph #2 URD: EL2-058-TOP to EL2-058-021

PN1 Outages 2025

Outage	Type	Duration	Cause Desc	# Out	Customer Minutes	Time Off	Time On	Cause Cd	Equip Cd	District
1836341	Transformer	2:24	PLANNED MAINTENANCE	4	578	1/2/2025 10:31	1/2/2025 12:55	110	110	PETOSKEY
1836383	Meter	0:25	PLANNED MAINTENANCE	1	25	1/3/2025 14:13	1/3/2025 14:39	110	110	PETOSKEY
1837136	Line Section	2:35	TREE-IN ROW	7	1088	1/27/2025 9:41	1/27/2025 12:16	430	999	PETOSKEY
1837243	Line Section	4:04	TREE-IN ROW	74	18093	1/27/2025 10:17	1/27/2025 14:21	430	999	PETOSKEY
1837221	Line Section	1:19	TREE-OUT OF ROW	29	2299	1/27/2025 12:22	1/27/2025 13:41	425	999	PETOSKEY
1840403	Transformer	1:23	WEATHER	2	166	2/23/2025 16:01	2/23/2025 17:25	500	999	PETOSKEY
1840427	Meter	1:41	PLANNED MAINTENANCE	1	101	2/24/2025 10:14	2/24/2025 11:56	110	110	PETOSKEY
1840558	Transformer	2:18	PLANNED MAINTENANCE	1	138	2/26/2025 9:02	2/26/2025 11:21	110	999	PETOSKEY
1840868	Meter	6:42	TREE-OUT OF ROW	1	402	2/28/2025 20:15	3/1/2025 2:58	425	999	PETOSKEY
1840929	Line Section	5:47	TREE-OUT OF ROW	2	694	2/28/2025 20:35	3/1/2025 2:23	425	999	PETOSKEY
1841266	Transformer	0:25	PLANNED MAINTENANCE	2	51	3/3/2025 11:06	3/3/2025 11:32	110	110	PETOSKEY
1841736	Line Section	1:28	TREE-OUT OF ROW	7	621	3/5/2025 20:27	3/5/2025 21:55	425	999	PETOSKEY
1842118	Meter	4:02	MA - TREE CUT ONTO LINE BY PUBLIC	1	242	3/10/2025 15:02	3/10/2025 19:05	740	320	PETOSKEY
1842124	Line Section	4:42	TREE-OUT OF ROW	2	565	3/11/2025 2:59	3/11/2025 7:42	425	320	PETOSKEY
1846096	Line Section	9:10	WEATHER	10	2244	3/20/2025 4:13	3/20/2025 13:24	500	999	PETOSKEY
1846503	Line Section	12:33	TREE-OUT OF ROW	5	2135	3/20/2025 5:38	3/20/2025 18:11	425	999	PETOSKEY
1846623	Line Section	11:50	TREE-OUT OF ROW	8	3076	3/20/2025 5:50	3/20/2025 17:41	425	999	PETOSKEY
1846630	Meter	11:27	TREE-OUT OF ROW	1	361	3/20/2025 6:05	3/20/2025 17:33	425	999	PETOSKEY
1847017	Feeder	5:26	TREE-OUT OF ROW	1033	337188	3/20/2025 7:55	3/20/2025 13:21	425	999	PETOSKEY
1847756	Line Section	2:10	TREE-IN ROW	164	21394	3/20/2025 13:21	3/20/2025 15:32	430	340	PETOSKEY
1847853	Line Section	7:24	EQ - OH LINE	2	761	3/20/2025 14:47	3/20/2025 22:11	300	340	PETOSKEY
1847990	Meter	2:06	EQ - OH LINE	1	126	3/20/2025 20:05	3/20/2025 22:11	300	340	PETOSKEY
1848191	Line Section	2:56	TREE-OUT OF ROW	1	176	3/23/2025 0:39	3/23/2025 3:36	425	999	PETOSKEY
1877158	Line Section	194:43:00	WEATHER	47	531569	4/8/2025 13:14	4/16/2025 15:57	500	999	PETOSKEY
1875194	Line Section	22:59	WEATHER	12	16551	4/12/2025 19:34	4/13/2025 18:33	500	999	PETOSKEY
1876045	Line Section	1:48	WEATHER	12	1299	4/14/2025 11:11	4/14/2025 12:59	500	999	PETOSKEY
1876733	Line Section	1:29	TREE-OUT OF ROW	74	6634	4/15/2025 10:14	4/15/2025 11:44	425	999	PETOSKEY
1877307	Meter	0:21	TREE-IN ROW	1	21	4/16/2025 10:43	4/16/2025 11:04	430	999	PETOSKEY
1877306	Meter	0:43	WEATHER	1	43	4/16/2025 10:43	4/16/2025 11:27	500	999	PETOSKEY
1878578	Line Section	0:27	PLANNED MAINTENANCE	19	529	4/22/2025 10:49	4/22/2025 11:17	110	999	PETOSKEY
1880569	Line Section	3:49	TREE-OUT OF ROW	74	16973	4/28/2025 23:58	4/29/2025 3:47	425	999	PETOSKEY
1881222	Meter	1:55	WEATHER	1	115	4/29/2025 10:14	4/29/2025 12:09	500	999	PETOSKEY
1881483	Line Section	4:08	TREE-OUT OF ROW	110	27388	4/29/2025 12:17	4/29/2025 16:26	425	999	PETOSKEY
1881748	Meter	5:31	TREE-IN ROW	1	331	4/29/2025 15:03	4/29/2025 20:35	430	999	PETOSKEY
1881752	Meter	5:28	TREE-IN ROW	1	328	4/29/2025 15:06	4/29/2025 20:35	430	999	PETOSKEY
1882851	Transformer	1:21	PLANNED MAINTENANCE	4	326	5/7/2025 10:33	5/7/2025 11:55	110	999	PETOSKEY
1883219	Line Section	5:09	MA - HEAVY EQUIPMENT	27	8348	5/12/2025 14:21	5/12/2025 19:30	715	320	PETOSKEY
1883358	Transformer	0:17	PLANNED-WORK PLAN	1	17	5/14/2025 11:15	5/14/2025 11:33	101	110	PETOSKEY
1883380	Meter	2:35	EQ - OH LINE	1	155	5/14/2025 15:11	5/14/2025 17:46	300	500	PETOSKEY
1884753	Line Section	2:49	TREE-OUT OF ROW	32	5427	5/16/2025 5:54	5/16/2025 8:43	425	999	PETOSKEY
1887059	Transformer	2:39	MA - DIG IN	5	797	6/1/2025 9:47	6/1/2025 12:26	760	999	PETOSKEY

R460.731 Annual Report
Great Lakes Energy 2025

PN1 Outages 2025

1887308	Line Section	2:14	TREE-OUT OF ROW	1	134	6/3/2025 16:38	6/3/2025 18:53	425	999	PETOSKEY
1887430	Line Section	3:30	TREE-OUT OF ROW	2	421	6/4/2025 4:10	6/4/2025 7:40	425	999	PETOSKEY
1888196	Transformer	0:30	TREE-IN ROW	1	30	6/10/2025 19:53	6/10/2025 20:24	430	999	PETOSKEY
1888271	Transformer	0:40	PLANNED-WORK PLAN	1	40	6/11/2025 10:45	6/11/2025 11:26	101	100	PETOSKEY
1888538	Line Section	3:03	TREE-OUT OF ROW	28	5141	6/15/2025 16:07	6/15/2025 19:11	425	999	PETOSKEY
1889903	Line Section	2:40	TREE-IN ROW	73	11684	6/21/2025 10:43	6/21/2025 13:23	430	321	PETOSKEY
1891233	Line Section	4:18	TREE-OUT OF ROW	2	516	6/23/2025 6:28	6/23/2025 10:46	425	999	PETOSKEY
1891458	Line Section	4:04	TREE-OUT OF ROW	29	7088	6/23/2025 17:17	6/23/2025 21:22	425	999	PETOSKEY
1891572	Line Section	4:04	TREE-OUT OF ROW	15	3661	6/23/2025 21:23	6/24/2025 1:27	425	999	PETOSKEY
1891657	Feeder	2:35	EQ - UG LINE	1027	159527	6/24/2025 7:11	6/24/2025 9:46	305	410	PETOSKEY
1891648	Meter	3:09	EQ - UG LINE	1	34	6/24/2025 7:11	6/24/2025 10:20	305	410	PETOSKEY
1891823	Line Section	0:51	PLANNED MAINTENANCE	47	2412	6/25/2025 12:08	6/25/2025 13:00	110	110	PETOSKEY
1891929	Line Section	1:45	PLANNED-WORK PLAN	2	210	6/26/2025 12:59	6/26/2025 14:44	101	100	PETOSKEY
1893066	Meter	0:20	PLANNED-WORK PLAN	1	20	6/30/2025 10:15	6/30/2025 10:36	101	100	PETOSKEY
1893116	Meter	1:11	PLANNED MAINTENANCE	1	71	6/30/2025 12:38	6/30/2025 13:49	110	999	PETOSKEY
1893492	Transformer	0:27	MA - HEAVY EQUIPMENT	3	82	7/3/2025 14:40	7/3/2025 15:07	715	999	PETOSKEY
1894541	Line Section	4:34	TREE-IN ROW	37	10142	7/6/2025 10:02	7/6/2025 14:36	430	320	PETOSKEY
1894914	Line Section	1:50	TREE-OUT OF ROW	1	110	7/7/2025 19:18	7/7/2025 21:09	425	999	PETOSKEY
1897344	Meter	1:16	TREE-IN ROW	1	76	7/27/2025 11:51	7/27/2025 13:08	430	999	PETOSKEY
1897387	Meter	1:34	PLANNED MAINTENANCE	1	94	7/28/2025 10:21	7/28/2025 11:56	110	110	PETOSKEY
1897535	Line Section	2:11	TREE GROWTH	43	5660	7/29/2025 6:31	7/29/2025 8:42	420	999	PETOSKEY
1897551	Transformer	1:43	PLANNED MAINTENANCE	1	103	7/29/2025 9:38	7/29/2025 11:22	110	999	PETOSKEY
1897636	Transformer	1:59	PLANNED MAINTENANCE	2	239	7/30/2025 8:59	7/30/2025 10:59	110	110	PETOSKEY
1897695	Meter	1:38	PLANNED-WORK PLAN	1	98	7/30/2025 13:14	7/30/2025 14:53	101	999	PETOSKEY
1899884	Line Section	3:45	AN - BIRDS/BAT	4	901	8/13/2025 6:49	8/13/2025 10:34	600	999	PETOSKEY
1899920	Line Section	1:45	TREE-OUT OF ROW	10	1054	8/13/2025 10:53	8/13/2025 12:38	425	999	PETOSKEY
1900701	Meter	2:09	PLANNED MAINTENANCE	1	129	8/19/2025 11:02	8/19/2025 13:12	110	110	PETOSKEY
1900932	Line Section	1:25	AN - ANIMALS OTHER	2	170	8/21/2025 21:34	8/21/2025 23:00	690	999	PETOSKEY
1901651	Line Section	4:09	PLANNED MAINTENANCE	0	0	8/28/2025 9:57	8/28/2025 14:07	110	110	
1901654	Line Section	3:52	PLANNED MAINTENANCE	7	1624	8/28/2025 10:15	8/28/2025 14:07	110	110	PETOSKEY
1901715	Line Section	1:24	TREE-IN ROW	28	2372	8/29/2025 13:54	8/29/2025 15:19	430	999	PETOSKEY
1902397	Line Section	0:23	TREE-OUT OF ROW	4	94	9/5/2025 13:45	9/5/2025 14:09	425	110	PETOSKEY
1903434	Line Section	2:51	UNKNOWN	2	342	9/20/2025 14:30	9/20/2025 17:21	999	999	PETOSKEY
1904263	Transformer	0:30	PLANNED-WORK PLAN	1	30	9/26/2025 11:25	9/26/2025 11:55	101	110	PETOSKEY
1904453	Transformer	1:06	PLANNED MAINTENANCE	1	66	9/30/2025 9:54	9/30/2025 11:00	110	110	PETOSKEY
1904964	Line Section	2:14	TREE-IN ROW	5	674	10/5/2025 14:31	10/5/2025 16:46	430	999	PETOSKEY
1905524	Line Section	0:45	TREE-IN ROW	111	5050	10/13/2025 16:06	10/13/2025 16:52	430	110	PETOSKEY
1905554	Meter	2:32	PLANNED-WORK PLAN	1	152	10/14/2025 12:22	10/14/2025 14:54	101	100	PETOSKEY
1905574	Meter	1:25	AN - SQUIRRELS	1	85	10/14/2025 16:08	10/14/2025 17:33	605	999	PETOSKEY
1906708	Line Section	2:28	UNKNOWN	1	148	10/22/2025 15:46	10/22/2025 18:14	999	999	PETOSKEY
1906798	Line Section	2:40	TREE-OUT OF ROW	1	160	10/23/2025 2:27	10/23/2025 5:08	425	999	PETOSKEY
1907126	Meter	5:46	PLANNED-WORK PLAN	1	346	10/28/2025 9:15	10/28/2025 15:01	101	100	PETOSKEY

R460.731 Annual Report
Great Lakes Energy 2025

PN1 Outages 2025

1907133	Line Section	5:23	PLANNED-WORK PLAN	5	1616	10/28/2025 9:38	10/28/2025 15:01	101	100	PETOSKEY
1907230	Meter	3:00	PLANNED MAINTENANCE	1	180	10/29/2025 10:20	10/29/2025 13:21	110	540	PETOSKEY
1907549	Line Section	6:23	TREE-OUT OF ROW	4	1535	11/3/2025 0:13	11/3/2025 6:36	425	999	PETOSKEY
1907627	Line Section	4:00	TREE-OUT OF ROW	2	481	11/3/2025 2:33	11/3/2025 6:34	425	999	PETOSKEY
1907635	Line Section	5:36	TREE-OUT OF ROW	30	10102	11/3/2025 2:42	11/3/2025 8:19	425	999	PETOSKEY
1908701	Line Section	5:11	TREE-OUT OF ROW	2	622	11/7/2025 22:22	11/8/2025 3:34	425	999	PETOSKEY
1908734	Line Section	0:13	TREE-IN ROW	51	705	11/9/2025 12:58	11/9/2025 13:12	430	110	PETOSKEY
1909177	Line Section	3:30	TREE-OUT OF ROW	2	421	11/15/2025 16:49	11/15/2025 20:20	425	999	PETOSKEY
1909487	Transformer	1:14	PLANNED GENERAL CONSTRUCTION	1	74	11/18/2025 10:52	11/18/2025 12:06	100	110	PETOSKEY
1910095	Line Section	1:56	TREE GROWTH	35	4075	11/25/2025 0:14	11/25/2025 2:11	420	999	PETOSKEY
1912788	Line Section	5:39	TREE-IN ROW	75	25450	11/28/2025 7:07	11/28/2025 12:46	430	999	PETOSKEY
1913796	Feeder	1:11	TREE-OUT OF ROW	716	51062	12/1/2025 12:10	12/1/2025 13:22	425	999	PETOSKEY
1914246	Transformer	0:35	PLANNED MAINTENANCE	1	35	12/8/2025 11:23	12/8/2025 11:58	110	110	PETOSKEY
1915000	Line Section	0:13	PLANNED-WORK PLAN	48	639	12/18/2025 10:16	12/18/2025 10:29	101	110	PETOSKEY
1915475	Line Section	8:42	WEATHER	4	2090	12/20/2025 18:37	12/21/2025 3:20	500	999	PETOSKEY
1916350	Meter	1:16	OTHER	1	76	12/21/2025 22:23	12/21/2025 23:39	800	999	PETOSKEY

PN1 Corrective Action

This circuit is located within the area significantly impacted by the March 2025 ice storm. A vegetation audit is scheduled for 2026 to identify priority trimming and removals needed to address remaining hazard trees and improve system reliability. Additionally, WPC (outside-of-ROW hazard trees) were removed in August 2025, targeting weakened and storm-compromised trees adjacent to the line. The circuit is expected to show improved reliability performance in the upcoming reporting periods as a result of the work performed in late 2025.

Overhead to Underground Work Plan Projects

0.5 miles Rebuild 1ph 8A CWC to 1ph #2 URD:Map Location PN1-114-123 TO PN1-114-130
1.0 miles RebuildRebuild 1ph 8A CWC to 1ph #2 URD: PN1-114C-TOP TO PN1-114C-016

R460.731 Annual Report
Great Lakes Energy 2025

GD6 Outages 2025

Outage	Type	Duration	Cause Desc	# Out	Customer Minutes	Time Off	Time On	Cause Cd	Equip Cd	District
1877286	Line Sectio	194:44:00	WEATHER	10	115826	4/9/2025 9:51	4/17/2025 12:35	500	999	WATERS
1875949	Feeder	8:27	WEATHER	191	96977	4/14/2025 3:37	4/14/2025 12:05	500	999	WATERS
1878610	Meter	2:35	UNKNOWN	1	155	4/22/2025 13:22	4/22/2025 15:58	999	999	WATERS
1882850	Line Sectio	0:49	PLANNED-WORK PLAN	1	49	5/7/2025 10:05	5/7/2025 10:55	101	100	WATERS
1882898	Line Sectio	1:20	TREE-IN ROW	4	320	5/7/2025 16:37	5/7/2025 17:57	430	999	WATERS
1882907	Meter	0:29	TREE GROWTH	1	29	5/8/2025 6:25	5/8/2025 6:54	420	999	WATERS
1883161	Line Sectio	0:08	PLANNED-WORK PLAN	3	26	5/12/2025 9:33	5/12/2025 9:42	101	110	WATERS
1883172	Line Sectio	0:51	MA - TREE BY GLE CONTRACTOR	34	1752	5/12/2025 10:05	5/12/2025 10:57	745	999	WATERS
1883238	Line Sectio	2:05	EQ - OH LINE	2	251	5/12/2025 17:56	5/12/2025 20:02	300	500	WATERS
1883249	Transforme	1:05	EQ - OH LINE	1	65	5/12/2025 20:02	5/12/2025 21:08	300	500	WATERS
1887560	Transforme	0:37	PLANNED-WORK PLAN	2	75	6/5/2025 13:30	6/5/2025 14:08	101	110	WATERS
1887691	Line Sectio	1:53	TREE-OUT OF ROW	3	339	6/7/2025 15:37	6/7/2025 17:30	425	999	WATERS
1887883	Transforme	0:19	PLANNED-WORK PLAN	2	38	6/9/2025 10:14	6/9/2025 10:33	101	100	WATERS
1888297	Line Sectio	0:37	PLANNED MAINTENANCE	146	5528	6/11/2025 14:35	6/11/2025 15:12	110	210	WATERS

GD6 Corrective Action

This circuit is located within the area heavily impacted by the March 2025 ice storm. It underwent full reclearing late in 2025, following storm restoration activities. As a result of this recent vegetation management work, the circuit is expected to show improved reliability performance in the upcoming reporting periods.

R460.731 Annual Report
Great Lakes Energy 2025

SL1 Outages 2025

Outage	Type	Duration	Cause Desc	# Out	Customer Minutes	Time Off	Time On	Cause Cd	Equip Cd	District
1841020	Line Section	3:36	TREE-OUT OF ROW	8	1730	2/28/2025 21:31	3/1/2025 1:07	425	999	SCOTTVILLE
1848282	Feeder	2:05	TREE-IN ROW	251	31508	3/24/2025 6:33	3/24/2025 8:38	430	999	SCOTTVILLE
1848321	Feeder	0:07	TREE-IN ROW	14	98	3/24/2025 8:29	3/24/2025 8:36	430	110	SCOTTVILLE
1877299	Line Section	2:05	UNKNOWN	4	502	4/16/2025 10:16	4/16/2025 12:21	999	999	SCOTTVILLE
1885895	Line Section	3:31	TREE-IN ROW	211	10989	5/20/2025 13:39	5/20/2025 17:11	430	999	SCOTTVILLE
1885896	Line Section	2:39	TREE-OUT OF ROW	223	35542	5/20/2025 14:31	5/20/2025 17:11	425	999	SCOTTVILLE
1887038	Line Section	2:38	TREE-OUT OF ROW	223	35393	5/31/2025 14:08	5/31/2025 16:47	425	999	SCOTTVILLE
1887678	Line Section	2:43	OTHER	5	817	6/7/2025 8:45	6/7/2025 11:28	800	321	SCOTTVILLE
1891324	Line Section	1:41	TREE-OUT OF ROW	223	22530	6/23/2025 10:41	6/23/2025 12:22	425	999	SCOTTVILLE
1898818	Line Section	2:08	TREE-OUT OF ROW	2	256	8/9/2025 15:15	8/9/2025 17:23	425	340	SCOTTVILLE
1903006	Meter	0:55	AN - SQUIRRELS	1	55	9/14/2025 11:00	9/14/2025 11:55	605	999	SCOTTVILLE
1903030	Line Section	1:44	TREE-IN ROW	169	17612	9/14/2025 16:36	9/14/2025 18:20	430	321	SCOTTVILLE
1906289	Line Section	0:09	TREE-IN ROW	16	156	10/19/2025 18:29	10/19/2025 18:39	430	999	SCOTTVILLE
1906630	Meter	3:16	EQ-LOAD	1	196	10/22/2025 8:23	10/22/2025 11:40	340	999	SCOTTVILLE
1907490	Line Section	5:12	EQ - UG LINE	8	2500	11/2/2025 20:23	11/3/2025 1:36	305	410	SCOTTVILLE
1909413	Line Section	1:59	TREE-IN ROW	2	239	11/17/2025 13:54	11/17/2025 15:54	430	999	SCOTTVILLE
1912762	Line Section	1:39	TREE-IN ROW	5	498	11/28/2025 11:05	11/28/2025 12:45	430	321	SCOTTVILLE
1913254	Line Section	1:07	WEATHER	11	739	11/30/2025 1:42	11/30/2025 2:49	500	999	SCOTTVILLE
1913976	Transformer	3:55	EQ - OH LINE	2	471	12/2/2025 12:35	12/2/2025 16:31	300	360	SCOTTVILLE
1914661	Line Section	1:16	WEATHER	67	5155	12/14/2025 17:46	12/14/2025 19:03	500	999	SCOTTVILLE
1914702	Line Section	1:05	WEATHER	15	977	12/15/2025 11:26	12/15/2025 12:31	500	999	SCOTTVILLE

SL1 Corrective Action

This circuit is located within an area experiencing recent widespread oak mortality, which has increased the risk of off-ROW hazard tree failures. A comprehensive Dead, Dying, and Diseased (DDD) tree survey is scheduled for 2026, after which priority trimming and removals will be completed in 2026–2027 to mitigate outage risks and improve circuit reliability.

R460.731 Annual Report
Great Lakes Energy 2025

BH2 Outages 2025

Outage	Type	Duration	Cause Desc	# Out	Customer Minutes	Time Off	Time On	Cause Cd	Equip Cd	District
1836633	Line Section	2:10	EQ - OH LINE	17	2219	1/13/2025 3:20	1/13/2025 5:31	300	999	NEWAYGO
1836739	Line Section	1:15	MA - TREE BY GLE CONTRACTOR	2	151	1/15/2025 12:57	1/15/2025 14:13	745	999	NEWAYGO
1839826	Line Section	0:44	TREE-OUT OF ROW	14	622	2/7/2025 21:56	2/7/2025 22:40	425	110	NEWAYGO
1841398	Meter	1:17	TREE-IN ROW	1	77	3/4/2025 19:25	3/4/2025 20:43	430	999	NEWAYGO
1841400	Line Section	1:12	TREE-OUT OF ROW	5	362	3/4/2025 19:30	3/4/2025 20:43	425	999	NEWAYGO
1848119	Line Section	1:45	TREE-OUT OF ROW	9	945	3/21/2025 14:39	3/21/2025 16:25	425	320	NEWAYGO
1880683	Line Section	1:53	TREE-OUT OF ROW	41	4645	4/29/2025 2:30	4/29/2025 4:23	425	999	NEWAYGO
1880890	Line Section	3:47	TREE-OUT OF ROW	29	6583	4/29/2025 2:59	4/29/2025 6:46	425	999	NEWAYGO
1881211	Line Section	2:10	UNKNOWN	17	2217	4/29/2025 10:06	4/29/2025 12:17	999	999	NEWAYGO
1881250	Line Section	3:59	TREE-IN ROW	10	2398	4/29/2025 10:24	4/29/2025 14:24	430	999	NEWAYGO
1881378	Transformer	1:54	WEATHER	2	228	4/29/2025 11:14	4/29/2025 13:08	500	999	NEWAYGO
1882040	Meter	3:33	MA - TREE CUT ONTO LINE BY PUBLIC	1	213	4/30/2025 8:10	4/30/2025 11:44	740	999	NEWAYGO
1882052	Line Section	2:14	TREE-IN ROW	1	134	4/30/2025 10:00	4/30/2025 12:15	430	999	NEWAYGO
1882216	Feeder	0:18	TREE-OUT OF ROW	837	15749	5/1/2025 12:53	5/1/2025 13:12	425	110	NEWAYGO
1882981	Line Section	2:20	TREE-IN ROW	5	703	5/9/2025 9:22	5/9/2025 11:43	430	370	NEWAYGO
1883246	Line Section	1:27	UNKNOWN	2	175	5/12/2025 20:10	5/12/2025 21:38	999	320	NEWAYGO
1883296	Line Section	1:01	PLANNED MAINTENANCE	2	122	5/13/2025 11:24	5/13/2025 12:25	110	110	NEWAYGO
1883336	Line Section	1:47	TREE-IN ROW	3	322	5/13/2025 20:54	5/13/2025 22:42	430	999	NEWAYGO
1884801	Line Section	5:33	WEATHER	2	667	5/16/2025 7:07	5/16/2025 12:41	500	999	NEWAYGO
1884949	Line Section	0:33	WEATHER	2	66	5/16/2025 12:42	5/16/2025 13:15	500	999	NEWAYGO
1885037	Line Section	2:56	EQ - OH LINE	14	2467	5/16/2025 15:03	5/16/2025 18:00	300	999	NEWAYGO
1885038	Line Section	2:52	WEATHER	14	21	5/16/2025 15:08	5/16/2025 18:01	500	999	NEWAYGO
1885080	Line Section	0:17	TREE-IN ROW	22	384	5/16/2025 16:26	5/16/2025 16:44	430	110	NEWAYGO
1885239	Line Section	3:48	TREE-OUT OF ROW	27	6163	5/16/2025 21:34	5/17/2025 1:23	425	999	NEWAYGO
1885308	Meter	3:16	WEATHER	1	196	5/16/2025 22:48	5/17/2025 2:04	500	999	NEWAYGO
1885380	Meter	0:17	WEATHER	1	17	5/17/2025 2:00	5/17/2025 2:18	500	999	NEWAYGO
1885381	Meter	0:16	WEATHER	1	16	5/17/2025 2:03	5/17/2025 2:19	500	999	NEWAYGO
1885404	Meter	2:22	WEATHER	1	142	5/17/2025 7:37	5/17/2025 9:59	500	340	NEWAYGO
1885413	Line Section	1:31	TREE-IN ROW	17	1548	5/17/2025 8:01	5/17/2025 9:33	430	999	NEWAYGO
1885887	Line Section	2:44	UNKNOWN	7	1148	5/20/2025 13:56	5/20/2025 16:40	999	999	NEWAYGO
1886535	Line Section	1:53	TREE-IN ROW	14	1594	5/23/2025 8:55	5/23/2025 10:49	430	999	NEWAYGO
1887532	Transformer	0:13	PLANNED MAINTENANCE	2	27	6/5/2025 10:20	6/5/2025 10:34	110	110	NEWAYGO
1888026	Line Section	2:12	TREE-IN ROW	35	4643	6/9/2025 16:44	6/9/2025 18:57	430	999	NEWAYGO
1888028	Meter	2:49	WEATHER	1	169	6/9/2025 17:07	6/9/2025 19:56	500	999	NEWAYGO
1888046	Line Section	0:07	TREE-IN ROW	9	68	6/9/2025 18:50	6/9/2025 18:57	430	110	NEWAYGO
1888258	Line Section	1:08	TREE-OUT OF ROW	41	2809	6/11/2025 9:10	6/11/2025 10:18	425	999	NEWAYGO
1888945	Line Section	1:10	WEATHER	11	772	6/16/2025 9:16	6/16/2025 10:26	500	999	NEWAYGO
1890674	Line Section	7:28	WEATHER	4	1794	6/21/2025 19:09	6/22/2025 2:37	500	999	NEWAYGO
1891769	Line Section	3:00	TREE-OUT OF ROW	16	2881	6/24/2025 22:58	6/25/2025 1:59	425	999	NEWAYGO
1892625	Line Section	2:34	TREE-OUT OF ROW	207	31998	6/27/2025 3:38	6/27/2025 6:13	425	999	NEWAYGO
1892644	Line Section	0:09	TREE-OUT OF ROW	153	1370	6/27/2025 6:04	6/27/2025 6:13	425	999	NEWAYGO

R460.731 Annual Report
Great Lakes Energy 2025

BH2 Outages 2025

1893402	Line Section	0:34	PLANNED MAINTENANCE	22	757	7/2/2025 10:57	7/2/2025 11:31	110	999	NEWAYGO
1893428	Line Section	1:02	TREE-OUT OF ROW	2	125	7/2/2025 16:26	7/2/2025 17:28	425	999	NEWAYGO
1895494	Line Section	2:02	TREE-OUT OF ROW	14	1708	7/14/2025 11:55	7/14/2025 13:57	425	999	NEWAYGO
1895830	Line Section	1:26	TREE-OUT OF ROW	44	3800	7/17/2025 3:04	7/17/2025 4:31	425	999	NEWAYGO
1895997	Line Section	1:19	UNKNOWN	11	875	7/17/2025 14:07	7/17/2025 15:27	999	321	NEWAYGO
1897600	Line Section	5:39	TREE-OUT OF ROW	17	5778	7/29/2025 18:40	7/30/2025 0:20	425	999	NEWAYGO
1898578	Meter	1:09	MA - MAN OTHER	1	69	8/7/2025 18:51	8/7/2025 20:00	790	999	NEWAYGO
1898698	Line Section	0:06	TREE-OUT OF ROW	29	177	8/8/2025 12:51	8/8/2025 12:57	425	110	NEWAYGO
1899516	Line Section	5:31	WEATHER	4	1324	8/12/2025 10:21	8/12/2025 15:52	500	999	NEWAYGO
1899549	Line Section	3:51	WEATHER	1	231	8/12/2025 11:30	8/12/2025 15:22	500	999	NEWAYGO
1899881	Line Section	4:44	TREE-OUT OF ROW	7	1988	8/13/2025 4:08	8/13/2025 8:52	425	999	NEWAYGO
1900269	Line Section	6:01	TREE-OUT OF ROW	18	6510	8/16/2025 16:13	8/16/2025 22:14	425	999	NEWAYGO
1900331	Line Section	4:38	WEATHER	255	70949	8/16/2025 16:22	8/16/2025 21:01	500	999	NEWAYGO
1900334	Meter	6:51	UNKNOWN	1	411	8/16/2025 16:41	8/16/2025 23:32	999	999	NEWAYGO
1900336	Line Section	5:52	WEATHER	4	1410	8/16/2025 16:54	8/16/2025 22:47	500	999	NEWAYGO
1900654	Line Section	3:32	TREE-OUT OF ROW	39	8282	8/19/2025 2:23	8/19/2025 5:55	425	999	NEWAYGO
1900851	Line Section	1:35	TREE-IN ROW	5	477	8/20/2025 15:48	8/20/2025 17:24	430	999	NEWAYGO
1901625	Line Section	4:09	EQ - UG LINE	3	747	8/28/2025 5:22	8/28/2025 9:31	305	999	NEWAYGO
1901753	Line Section	0:25	TREE-OUT OF ROW	5	128	8/30/2025 19:53	8/30/2025 20:19	425	999	NEWAYGO
1901846	Transformer	5:26	EQ - UG LINE	2	652	9/2/2025 23:52	9/3/2025 5:18	305	999	NEWAYGO
1902335	Line Section	1:09	TREE GROWTH	4	277	9/5/2025 10:35	9/5/2025 11:44	420	999	NEWAYGO
1902680	Line Section	1:06	TREE-IN ROW	6	396	9/7/2025 16:17	9/7/2025 17:23	430	999	NEWAYGO
1903278	Line Section	1:55	AN - SQUIRRELS	5	577	9/18/2025 9:00	9/18/2025 10:56	605	999	NEWAYGO
1904108	Line Section	1:47	TREE-IN ROW	1	107	9/25/2025 11:14	9/25/2025 13:01	430	321	NEWAYGO
1905682	Meter	2:03	EQ - OH LINE	1	123	10/16/2025 14:47	10/16/2025 16:50	300	500	NEWAYGO
1905898	Line Section	1:55	TREE-OUT OF ROW	35	4030	10/19/2025 5:15	10/19/2025 7:10	425	999	NEWAYGO
1906485	Line Section	0:58	TREE-IN ROW	17	997	10/21/2025 16:16	10/21/2025 17:15	430	999	NEWAYGO
1907265	Meter	1:19	MA - DIG IN	1	79	10/29/2025 18:14	10/29/2025 19:34	760	999	NEWAYGO
1908080	Line Section	1:09	TREE-IN ROW	42	2900	11/3/2025 15:17	11/3/2025 16:26	430	999	NEWAYGO
1910066	Meter	1:26	UNKNOWN	1	86	11/24/2025 11:20	11/24/2025 12:46	999	999	NEWAYGO
1914098	Meter	4:11	EQ - OH LINE	1	251	12/4/2025 17:01	12/4/2025 21:12	300	210	NEWAYGO
1914937	Meter	1:28	EQ - OH LINE	1	88	12/18/2025 8:07	12/18/2025 9:35	300	300	NEWAYGO
1915886	Line Section	6:08	WEATHER	21	7730	12/20/2025 19:32	12/21/2025 1:40	500	999	NEWAYGO
1915984	Line Section	4:32	TREE-IN ROW	18	4897	12/20/2025 20:18	12/21/2025 0:50	430	999	NEWAYGO
1916020	Line Section	6:58	WEATHER	17	7109	12/20/2025 20:36	12/21/2025 3:35	500	999	NEWAYGO
1916372	Transformer	0:21	PLANNED MAINTENANCE	3	63	12/22/2025 12:21	12/22/2025 12:42	110	999	NEWAYGO
1916478	Line Section	1:58	TREE-IN ROW	162	19237	12/26/2025 6:15	12/26/2025 8:13	430	999	NEWAYGO
1916561	Line Section	10:13	TREE-IN ROW	4	1857	12/26/2025 7:25	12/26/2025 17:39	430	999	NEWAYGO
1916559	Line Section	11:50	TREE-IN ROW	11	4119	12/26/2025 7:34	12/26/2025 19:24	430	321	NEWAYGO
1916630	Line Section	13:56	TREE-IN ROW	19	9513	12/26/2025 7:34	12/26/2025 21:31	430	999	NEWAYGO
1916554	Line Section	0:38	TREE-IN ROW	98	3667	12/26/2025 7:35	12/26/2025 8:13	430	999	NEWAYGO
1917235	Line Section	6:57	TREE-IN ROW	176	47260	12/26/2025 7:39	12/26/2025 14:36	430	999	NEWAYGO

BH2 Outages 2025

1917668	Line Section	13:19	WEATHER	68	11372	12/26/2025 7:39	12/26/2025 20:58	500	330	NEWAYGO
1916678	Line Section	13:51	TREE-IN ROW	19	5372	12/26/2025 8:00	12/26/2025 21:51	430	321	NEWAYGO
1916763	Line Section	7:55	TREE-IN ROW	17	5546	12/26/2025 8:37	12/26/2025 16:33	430	321	NEWAYGO
1916786	Line Section	10:49	WEATHER	8	2506	12/26/2025 8:44	12/26/2025 19:34	500	999	NEWAYGO
1916892	Feeder	2:28	EQ - OH LINE	838	118862	12/26/2025 8:53	12/26/2025 11:22	300	999	NEWAYGO
1917283	Line Section	3:07	TREE-IN ROW	360	30874	12/26/2025 11:29	12/26/2025 14:36	430	999	NEWAYGO
1917247	Line Section	9:08	WEATHER	1	381	12/26/2025 11:41	12/26/2025 20:49	500	999	NEWAYGO
1917453	Line Section	2:46	TREE-IN ROW	85	14165	12/26/2025 13:39	12/26/2025 16:25	430	999	NEWAYGO
1917587	Line Section	3:08	TREE-IN ROW	9	1692	12/26/2025 14:39	12/26/2025 17:47	430	999	NEWAYGO
1917596	Line Section	1:32	TREE-IN ROW	84	7786	12/26/2025 14:42	12/26/2025 16:15	430	320	NEWAYGO
1917595	Meter	4:39	TREE-IN ROW	1	279	12/26/2025 14:46	12/26/2025 19:26	430	999	NEWAYGO
1917598	Line Section	6:14	TREE-IN ROW	5	28	12/26/2025 14:50	12/26/2025 21:04	430	999	NEWAYGO
1917633	Line Section	3:19	TREE-IN ROW	3	599	12/26/2025 15:14	12/26/2025 18:34	430	321	NEWAYGO
1917699	Line Section	3:33	TREE-IN ROW	208	44113	12/26/2025 16:15	12/26/2025 19:48	430	320	NEWAYGO
1917750	Line Section	1:06	TREE-IN ROW	22	1452	12/26/2025 17:01	12/26/2025 18:07	430	999	NEWAYGO
1917890	Line Section	2:41	TREE-IN ROW	5	807	12/26/2025 19:51	12/26/2025 22:32	430	321	NEWAYGO
1917896	Line Section	1:59	TREE-IN ROW	14	1673	12/26/2025 19:55	12/26/2025 21:55	430	999	NEWAYGO
1917908	Line Section	12:54	TREE-IN ROW	6	4646	12/26/2025 20:15	12/27/2025 9:09	430	999	NEWAYGO
1917952	Line Section	11:52	TREE-IN ROW	14	9975	12/26/2025 22:01	12/27/2025 9:54	430	999	NEWAYGO
1917949	Line Section	10:35	TREE-IN ROW	3	1906	12/26/2025 22:07	12/27/2025 8:43	430	999	NEWAYGO
1917979	Line Section	278:35:00	PLANNED MAINTENANCE	27	410533	12/26/2025 23:15	1/7/2026 13:50	110	999	NEWAYGO
1918007	Line Section	4:25	TREE-IN ROW	10	2650	12/27/2025 4:34	12/27/2025 8:59	430	999	NEWAYGO
1918008	Meter	1:10	TREE-IN ROW	1	70	12/27/2025 7:57	12/27/2025 9:07	430	999	NEWAYGO
1918016	Line Section	1:23	TREE-IN ROW	2	167	12/27/2025 9:24	12/27/2025 10:48	430	321	NEWAYGO
1918075	Line Section	2:36	TREE-OUT OF ROW	17	2667	12/27/2025 18:50	12/27/2025 21:27	425	999	NEWAYGO
1918088	Line Section	1:18	TREE-OUT OF ROW	14	1101	12/27/2025 21:12	12/27/2025 22:31	425	999	NEWAYGO
1918089	Meter	1:03	TREE-OUT OF ROW	1	63	12/27/2025 22:21	12/27/2025 23:25	425	999	NEWAYGO
1923070	Line Section	0:13	TREE-OUT OF ROW	7	97	12/30/2025 10:57	12/30/2025 11:11	425	999	NEWAYGO
1923186	Line Section	1:42	WEATHER	3	307	12/30/2025 17:17	12/30/2025 18:59	500	999	NEWAYGO

This circuit is scheduled for full reclearing in 2026 as part of GLE's ongoing vegetation management cycle. The portions of the line located within United States Forest Service (USFS) lands were successfully cleared in February 2026, following completion of required environmental and land-use coordination.
In addition, this circuit has been submitted for Round 2 DDD (Dead, Dying, and Diseased) Outside-of-ROW Vegetation Removal funding under the EGLE grant program. GLE is currently awaiting notification regarding the status of this grant application.

Overhead to Underground Work Plan Projects

2.0 miles Rebuild 1ph #2 ACSR to 1ph #2 URD:Map Location BH2-083N-TOP TO BH2-083N-031

R460.731 Annual Report
Great Lakes Energy 2025

LR3 Outages 2025

Outage	Type	Duration	Cause Desc	# Out	Customer Minutes	Time Off	Time On	Cause Cd	Equip Cd	District
1836683	Transformer	2:00	PLANNED-WORK PLAN	1	120	1/14/2025 11:34	1/14/2025 13:35	101	100	REED CITY
1836747	Transformer	0:55	PLANNED-WORK PLAN	1	55	1/15/2025 14:30	1/15/2025 15:26	101	100	REED CITY
1836777	Transformer	1:59	PLANNED-WORK PLAN	1	119	1/16/2025 12:42	1/16/2025 14:41	101	100	REED CITY
1836929	Line Section	0:29	WEATHER	1	29	1/21/2025 15:46	1/21/2025 16:16	500	999	REED CITY
1837786	Line Section	0:42	PLANNED-WORK PLAN	2	84	2/5/2025 12:06	2/5/2025 12:49	101	100	REED CITY
1837801	Line Section	2:55	PLANNED-WORK PLAN	1	175	2/5/2025 13:41	2/5/2025 16:37	101	100	REED CITY
1840126	Transformer	2:13	PLANNED-WORK PLAN	1	133	2/11/2025 12:17	2/11/2025 14:31	101	100	REED CITY
1840277	Transformer	2:36	PLANNED MAINTENANCE	1	156	2/18/2025 8:51	2/18/2025 11:28	110	110	REED CITY
1840419	Transformer	3:08	PLANNED-WORK PLAN	2	376	2/24/2025 9:16	2/24/2025 12:24	101	100	REED CITY
1840495	Line Section	2:21	PLANNED-WORK PLAN	2	283	2/24/2025 13:25	2/24/2025 15:47	101	100	REED CITY
1840632	Transformer	0:57	PLANNED MAINTENANCE	1	57	2/27/2025 9:52	2/27/2025 10:49	110	100	REED CITY
1841286	Transformer	1:45	PLANNED-WORK PLAN	1	105	3/3/2025 12:03	3/3/2025 13:48	101	100	REED CITY
1841377	Transformer	1:30	PLANNED-WORK PLAN	1	90	3/4/2025 11:18	3/4/2025 12:48	101	100	REED CITY
1841431	Line Section	1:45	TREE-OUT OF ROW	262	27553	3/4/2025 20:59	3/4/2025 22:44	425	999	REED CITY
1841909	Transformer	2:32	PLANNED-WORK PLAN	1	152	3/6/2025 9:20	3/6/2025 11:53	101	100	REED CITY
1842320	Transformer	3:58	PLANNED-WORK PLAN	1	238	3/13/2025 11:33	3/13/2025 15:31	101	100	REED CITY
1842430	Transformer	0:49	WEATHER	3	147	3/15/2025 3:50	3/15/2025 4:40	500	999	REED CITY
1842437	Transformer	0:56	WEATHER	2	113	3/15/2025 3:55	3/15/2025 4:51	500	999	REED CITY
1845632	Line Section	1:22	TREE-OUT OF ROW	7	577	3/16/2025 19:50	3/16/2025 21:12	425	999	REED CITY
1845721	Line Section	0:17	PLANNED MAINTENANCE	3	53	3/17/2025 14:10	3/17/2025 14:28	110	320	REED CITY
1878238	Transformer	0:19	PLANNED-WORK PLAN	1	19	4/21/2025 14:28	4/21/2025 14:48	101	110	REED CITY
1878634	Meter	1:19	EQ - OH LINE	1	79	4/22/2025 15:23	4/22/2025 16:43	300	300	REED CITY
1879802	Line Section	0:57	WEATHER	6	343	4/24/2025 7:17	4/24/2025 8:14	500	999	REED CITY
1881111	Line Section	3:02	UNKNOWN	10	1825	4/29/2025 8:57	4/29/2025 12:00	999	999	REED CITY
1882099	Line Section	1:34	TREE-IN ROW	1	94	4/30/2025 16:03	4/30/2025 17:37	430	999	REED CITY
1883319	Line Section	1:09	TREE-IN ROW	2	138	5/13/2025 15:16	5/13/2025 16:25	430	999	REED CITY
1883327	Meter	0:37	TREE-IN ROW	1	37	5/13/2025 17:26	5/13/2025 18:03	430	999	REED CITY
1885305	Meter	3:23	WEATHER	1	203	5/16/2025 22:46	5/17/2025 2:09	500	999	REED CITY
1886985	Line Section	0:25	PLANNED MAINTENANCE	3	76	5/30/2025 16:29	5/30/2025 16:55	110	321	REED CITY
1887243	Line Section	0:52	UNKNOWN	9	469	6/3/2025 15:54	6/3/2025 16:46	999	999	REED CITY
1887473	Line Section	0:57	EQ - OH LINE	6	345	6/4/2025 14:28	6/4/2025 15:26	300	610	REED CITY
1888496	Line Section	1:26	TREE-OUT OF ROW	261	22476	6/14/2025 13:14	6/14/2025 14:40	425	999	REED CITY
1888497	Line Section	1:06	TREE-OUT OF ROW	298	19926	6/14/2025 13:33	6/14/2025 14:40	425	999	REED CITY
1889212	Line Section	1:50	TREE-OUT OF ROW	5	550	6/18/2025 5:13	6/18/2025 7:03	425	999	REED CITY
1890337	Line Section	0:47	TREE-OUT OF ROW	34	1630	6/21/2025 16:03	6/21/2025 16:51	425	321	REED CITY
1893011	Feeder	2:07	TREE-OUT OF ROW	1032	132061	6/30/2025 10:13	6/30/2025 12:21	425	999	REED CITY
1893115	Meter	0:08	EQ - HALF POWER	1	8	6/30/2025 12:21	6/30/2025 12:30	360	999	REED CITY
1893114	Meter	0:08	EQ - HALF POWER	1	8	6/30/2025 12:21	6/30/2025 12:30	360	999	REED CITY
1893113	Meter	0:08	EQ - HALF POWER	1	8	6/30/2025 12:21	6/30/2025 12:30	360	999	REED CITY
1893478	Line Section	4:45	PLANNED-WORK PLAN	1	285	7/3/2025 9:58	7/3/2025 14:43	101	100	REED CITY
1894743	Transformer	1:11	UNKNOWN	2	143	7/6/2025 20:00	7/6/2025 21:12	999	999	REED CITY
1894861	Transformer	2:45	PLANNED MAINTENANCE	1	165	7/7/2025 10:13	7/7/2025 12:59	110	100	REED CITY

1894884	Transformer	2:55	PLANNED-WORK PLAN	2	350	7/7/2025 13:53	7/7/2025 16:48	101	100	REED CITY
1894897	Transformer	0:55	PLANNED-WORK PLAN	0	0	7/7/2025 15:20	7/7/2025 16:15	101	100	REED CITY
1894962	Line Section	4:14	PLANNED-WORK PLAN	4	1018	7/8/2025 9:56	7/8/2025 14:10	101	100	REED CITY
1895497	Line Section	2:55	PLANNED-WORK PLAN	1	175	7/14/2025 12:49	7/14/2025 15:45	101	100	REED CITY
1895590	Transformer	3:34	PLANNED-WORK PLAN	0	0	7/15/2025 9:33	7/15/2025 13:08	101	100	REED CITY
1895709	Transformer	2:51	PLANNED-WORK PLAN	2	342	7/16/2025 10:24	7/16/2025 13:15	101	100	REED CITY
1895711	Transformer	1:53	PLANNED-WORK PLAN	1	113	7/16/2025 10:43	7/16/2025 12:36	101	999	REED CITY
1896639	Line Section	1:20	PLANNED-ROW	46	3721	7/23/2025 9:20	7/23/2025 10:41	111	110	REED CITY
1896641	Line Section	1:11	PLANNED-ROW	3	215	7/23/2025 9:29	7/23/2025 10:41	111	110	REED CITY
1897265	Line Section	2:05	TREE-OUT OF ROW	3	375	7/26/2025 0:41	7/26/2025 2:46	425	999	REED CITY
1897382	Line Section	2:28	PLANNED-WORK PLAN	1	148	7/28/2025 9:55	7/28/2025 12:24	101	100	REED CITY
1897393	Transformer	1:06	PLANNED MAINTENANCE	2	133	7/28/2025 11:41	7/28/2025 12:48	110	110	REED CITY
1897411	Line Section	0:21	PLANNED MAINTENANCE	26	548	7/28/2025 12:54	7/28/2025 13:15	110	110	REED CITY
1897537	Transformer	2:43	PLANNED-WORK PLAN	3	489	7/29/2025 8:30	7/29/2025 11:13	101	100	REED CITY
1897542	Transformer	4:03	PLANNED-WORK PLAN	1	112	7/29/2025 9:10	7/29/2025 13:14	101	100	REED CITY
1897543	Transformer	4:03	PLANNED-WORK PLAN	1	112	7/29/2025 9:10	7/29/2025 13:14	101	100	REED CITY
1897563	Line Section	2:11	PLANNED-WORK PLAN	3	394	7/29/2025 10:47	7/29/2025 12:59	101	100	REED CITY
1897571	Transformer	2:33	PLANNED-WORK PLAN	2	307	7/29/2025 12:09	7/29/2025 14:43	101	100	REED CITY
1897634	Transformer	2:13	PLANNED-WORK PLAN	1	133	7/30/2025 8:39	7/30/2025 10:53	101	100	REED CITY
1897635	Transformer	3:36	PLANNED-WORK PLAN	1	216	7/30/2025 8:45	7/30/2025 12:22	101	100	REED CITY
1897683	Transformer	2:29	PLANNED MAINTENANCE	3	447	7/30/2025 11:51	7/30/2025 14:21	110	999	REED CITY
1897819	Transformer	4:57	PLANNED-WORK PLAN	1	297	7/31/2025 11:26	7/31/2025 16:23	101	100	REED CITY
1898122	Line Section	0:57	PLANNED GENERAL CONSTRUCTION	2	114	8/4/2025 11:11	8/4/2025 12:08	100	110	REED CITY
1898152	Transformer	3:26	PLANNED-WORK PLAN	2	413	8/5/2025 8:37	8/5/2025 12:04	101	999	REED CITY
1898168	Transformer	2:30	PLANNED-WORK PLAN	1	150	8/5/2025 12:05	8/5/2025 14:35	101	100	REED CITY
1898215	Transformer	6:06	PLANNED-WORK PLAN	1	366	8/6/2025 8:19	8/6/2025 14:26	101	100	REED CITY
1898216	Transformer	4:29	PLANNED-WORK PLAN	1	269	8/6/2025 8:31	8/6/2025 13:00	101	100	REED CITY
1898340	Transformer	6:59	PLANNED-WORK PLAN	1	419	8/7/2025 8:46	8/7/2025 15:46	101	100	REED CITY
1898413	Transformer	1:36	PLANNED-WORK PLAN	1	96	8/7/2025 10:32	8/7/2025 12:09	101	100	REED CITY
1898549	Feeder	2:26	EQ - OH LINE	1035	151662	8/7/2025 16:57	8/7/2025 19:24	300	340	REED CITY
1898679	Line Section	2:25	TREE-OUT OF ROW	15	2181	8/8/2025 8:32	8/8/2025 10:57	425	320	REED CITY
1899166	Transformer	2:43	PLANNED MAINTENANCE	2	326	8/11/2025 11:44	8/11/2025 14:27	110	100	REED CITY
1899538	Line Section	1:25	WEATHER	36	3075	8/12/2025 10:35	8/12/2025 12:01	500	321	REED CITY
1899560	Line Section	2:28	WEATHER	8	1187	8/12/2025 12:01	8/12/2025 14:29	500	999	REED CITY
1899603	Meter	1:26	WEATHER	1	86	8/12/2025 14:11	8/12/2025 15:37	500	999	REED CITY
1899604	Meter	1:26	WEATHER	1	86	8/12/2025 14:12	8/12/2025 15:38	500	999	REED CITY
1899607	Transformer	1:26	WEATHER	2	172	8/12/2025 14:13	8/12/2025 15:39	500	999	REED CITY
1899608	Meter	1:15	WEATHER	1	75	8/12/2025 14:22	8/12/2025 15:37	500	999	REED CITY
1899636	Line Section	1:07	WEATHER	2	134	8/12/2025 15:21	8/12/2025 16:28	500	999	REED CITY
1900056	Feeder	2:03	UNKNOWN	1034	127371	8/14/2025 12:30	8/14/2025 14:34	999	999	REED CITY
1900072	Line Section	1:03	TREE-OUT OF ROW	62	3942	8/14/2025 14:37	8/14/2025 15:41	425	999	REED CITY
1900502	Transformer	1:42	PLANNED-WORK PLAN	1	102	8/18/2025 8:23	8/18/2025 10:05	101	999	REED CITY
1900531	Transformer	3:12	PLANNED-WORK PLAN	1	192	8/18/2025 11:14	8/18/2025 14:26	101	100	REED CITY

R460.731 Annual Report
Great Lakes Energy 2025

LR3 Outages 2025

1900800	Line Section	0:13	PLANNED MAINTENANCE	40	528	8/20/2025 8:47	8/20/2025 9:00	110	999	REED CITY
1900801	Line Section	4:42	PLANNED MAINTENANCE	3	848	8/20/2025 8:50	8/20/2025 13:33	110	999	REED CITY
1900834	Transformer	2:03	PLANNED-WORK PLAN	1	123	8/20/2025 13:07	8/20/2025 15:10	101	100	REED CITY
1900842	Line Section	0:11	PLANNED MAINTENANCE	51	589	8/20/2025 13:35	8/20/2025 13:46	110	999	REED CITY
1900900	Transformer	1:09	PLANNED-WORK PLAN	1	69	8/21/2025 9:21	8/21/2025 10:30	101	100	REED CITY
1901432	Line Section	2:22	PLANNED-WORK PLAN	1	142	8/26/2025 9:23	8/26/2025 11:45	101	999	REED CITY
1901563	Transformer	3:34	PLANNED-WORK PLAN	2	428	8/27/2025 12:36	8/27/2025 16:11	101	100	REED CITY
1901649	Transformer	4:20	PLANNED MAINTENANCE	2	521	8/28/2025 8:22	8/28/2025 12:43	110	100	REED CITY
1901825	Line Section	2:58	PLANNED-WORK PLAN	1	178	9/2/2025 12:26	9/2/2025 15:25	101	100	REED CITY
1902115	Feeder	2:09	TREE-OUT OF ROW	1036	117204	9/4/2025 13:54	9/4/2025 16:03	425	999	REED CITY
1902258	Transformer	3:52	PLANNED-WORK PLAN	1	232	9/5/2025 8:47	9/5/2025 12:40	101	100	REED CITY
1902860	Line Section	0:53	PLANNED MAINTENANCE	8	426	9/11/2025 9:15	9/11/2025 10:08	110	110	REED CITY
1902861	Line Section	0:51	PLANNED MAINTENANCE	23	1174	9/11/2025 9:17	9/11/2025 10:08	110	110	REED CITY
1902862	Line Section	0:50	PLANNED MAINTENANCE	27	1354	9/11/2025 9:18	9/11/2025 10:08	110	110	REED CITY
1902864	Transformer	0:50	PLANNED MAINTENANCE	7	354	9/11/2025 9:18	9/11/2025 10:08	110	110	REED CITY
1902871	Line Section	0:42	PLANNED MAINTENANCE	9	343	9/11/2025 9:26	9/11/2025 10:09	110	110	REED CITY
1902877	Transformer	0:08	PLANNED MAINTENANCE	4	35	9/11/2025 10:00	9/11/2025 10:09	110	110	REED CITY
1902879	Meter	4:52	TREE-IN ROW	1	292	9/11/2025 10:05	9/11/2025 14:58	430	999	REED CITY
1903085	Line Section	5:38	PLANNED-WORK PLAN	54	18301	9/15/2025 9:52	9/15/2025 15:31	101	110	REED CITY
1905426	Line Section	0:54	TREE-IN ROW	5	269	10/11/2025 8:29	10/11/2025 9:23	430	999	REED CITY
1908041	Line Section	3:24	TREE-IN ROW	15	3073	11/3/2025 14:49	11/3/2025 18:14	430	999	REED CITY
1908464	Line Section	2:23	TREE-IN ROW	17	2441	11/5/2025 16:12	11/5/2025 18:36	430	340	REED CITY
1908901	Transformer	0:23	PLANNED MAINTENANCE	1	23	11/12/2025 13:35	11/12/2025 13:58	110	110	REED CITY
1909098	Line Section	0:07	PLANNED-WORK PLAN	11	83	11/13/2025 12:36	11/13/2025 12:44	101	110	REED CITY
1909543	Transformer	1:48	PLANNED-WORK PLAN	6	649	11/19/2025 10:50	11/19/2025 12:38	101	100	REED CITY
1909596	Meter	1:22	UNKNOWN	1	82	11/20/2025 6:05	11/20/2025 7:28	999	999	REED CITY
1914120	Transformer	3:12	PLANNED MAINTENANCE	1	192	12/5/2025 9:29	12/5/2025 12:41	110	100	REED CITY
1915284	Line Section	1:15	TREE-IN ROW	2	150	12/19/2025 3:30	12/19/2025 4:45	430	999	REED CITY
1915292	Line Section	1:14	UNKNOWN	3	224	12/19/2025 9:50	12/19/2025 11:05	999	999	REED CITY
1915930	Line Section	12:58	TREE-IN ROW	8	6227	12/20/2025 19:51	12/21/2025 8:49	430	999	REED CITY
1917192	Line Section	9:57	TREE-IN ROW	3	1793	12/26/2025 11:29	12/26/2025 21:27	430	321	REED CITY
1917792	Line Section	17:34	TREE-IN ROW	2	2108	12/26/2025 17:29	12/27/2025 11:03	430	999	REED CITY
1917976	Line Section	11:12	EQ - OH LINE	9	6053	12/26/2025 23:06	12/27/2025 10:19	300	999	REED CITY
1923027	Line Section	10:38	TREE-OUT OF ROW	5	3191	12/30/2025 5:08	12/30/2025 15:47	425	999	REED CITY
1923162	Line Section	0:19	PLANNED MAINTENANCE	10	192	12/30/2025 15:53	12/30/2025 16:12	110	999	REED CITY
1923173	Line Section	0:19	PLANNED MAINTENANCE	5	98	12/30/2025 16:24	12/30/2025 16:43	110	999	REED CITY

LR3 Corrective Action

This circuit was identified as a vegetation-caused WPC circuit and has been included in GLE's Round 2 EGLE grant application for Dead, Dying, and Diseased (DDD) tree removal. GLE is currently awaiting notification from EGLE regarding the approval of this funding request. If the grant is not approved, GLE will proceed with priority trimming on portions of the circuit in mid to late 2026 to mitigate reliability risks associated with identified hazard trees.

Overhead to Underground Work Plan Projects

1.0 miles Rebuild 2ph #4 ACSR to 1ph #2 URD:Map Location LR3-095-069 TO LR3-095-088

Needed	Contact Type	General Comments	Task Remarks
01/25/2025	INDIVIDUAL	brights & dims, advised to shut off main breakers	Burnt neutral at transformer, replaced connections at transfomer
01/25/2025	INDIVIDUAL	1/2 power	Bad Sensus Meter - Meter replaced.
01/26/2025	INDIVIDUAL	Members furnace not working, she had furnace guy and he said to contact power company for too much voltage coming into house.	270v at meter. Replaced transformer with new 10kva. 123-246
01/28/2025	INDIVIDUAL	Brights and Dims, furnace not working properly. Inconsistent power	Fixed broken neutral at the transformer, removed limps from secondary service, good voltage 124/ 248
01/29/2025	INDIVIDUAL	dimming lights	Connections pulled apart at lift pole. Replaced connections
02/03/2025	INDIVIDUAL	brights & dims member added a hot tub recently	Member was concerned about monthly bill more than power quality. Changed 10kva transformer to 15kva per engineering and replaced insulinks.
02/03/2025	INDIVIDUAL	Tim WC3-63G1A/2, 80/123 partial power pole barn	We had bad underground on one leg; repaired service.
03/03/2025	INDIVIDUAL	member says he has high voltage and flickering lights since last night	Found bad connections, those connections have been repaired. Everything tested good after.
03/18/2025	INDIVIDUAL	Power blinked followed by 1/2 power. Pinged on and panel turned off.	Bad spot in URD wire found. Fixed wire
03/19/2025	INDIVIDUAL	dimming & flickering lights, every night around the same time	Transformer was changed to a 25 kva
03/21/2025	INDIVIDUAL	member has had electricians out twice. has frequent 1/2 powers that last 2-3 hours then turn back on.	All done both of hot legs where starting to pull out of the squeezes, changed them out 123-246 B.J T.O 3-21-25
04/09/2025	INDIVIDUAL	Member has main off as when power restored she was having interior issues. Her electrician came out and check everything and said Vol is 80. also low hanging line to service mast	The neutral was broke, we fixed it and when we left the voltage was 123/246
04/10/2025	INDIVIDUAL	power restored today, smoke coming out of outlets in the home - large poplar tree tops leaning on the lines	Bad neutral connection. Good voltage after repaing neutral. 124/248.
05/01/2025	INDIVIDUAL	Member is experiencing brown outs again	Changed connections at weather head.
05/01/2025	INDIVIDUAL	Member is missing a leg. Main breaker is still on. He said his electrician traced it back to the transformer and thinks there is a bad connection or we need to replace the transformer. Member is not home.	Found bad connection at weather head - replaced connections
05/01/2025	INDIVIDUAL	SMARTHUB: part power. Attempted to contact for follow up and left message. ---------- Member called in, water pump won't come on, furnace won't stay on, lights flickering.	Broken neutral by weather head. Made repairs.
05/04/2025	INDIVIDUAL	Member only has 110 coming in and power to half the house	Made repairs to underground 124-248
05/04/2025	INDIVIDUAL	member demands we come again- having half power-says its most definetley on our side- says he will pay service fee if its not on our side	Meter Bad. - Replaced Meter
05/04/2025	INDIVIDUAL	half power- water running into meter-	Hot leads burnt up at the weatherhead. Water was coming in meter base from the customers side.
05/05/2025	INDIVIDUAL	member is having power problems- thinks its from the tree that was removed from his line yesterday	Done , broken neutral from yesterday's tree. - repaired neutral
05/07/2025	INDIVIDUAL	power issues since storm per member's email: We are experiencing electrical problems ?? multiple breakers are tripped, and some appliances (like the oven) are displaying a ??bad line?? error. This started after recent storms, so I??m concerned there may be a problem with the incoming power supply.	Repaired neutral at weather head and both hot legs at A pole
05/08/2025	INDIVIDUAL	5/8/202513:30FROM 3034Kent Boylan3034 LS4-85/12 PRQ	Burnt hot leg on 4/0 UG triplex - Replaced triplex
05/10/2025	INDIVIDUAL	1/2 power and member states she had two electricians check already.	Repaired neutral at service pole.
05/12/2025	INDIVIDUAL	Brown out. Advised to shut of breaker.	Neutral is faulted under asphalt driveway. Need bore to replace 4/0 underground service. Service saver installed at location. 125/250
05/17/2025	INDIVIDUAL	Line hanging low over the road. Low power in house.	Neutral compression sleeve let go. Replaced connection
05/19/2025	INDIVIDUAL	5/19/202512:09FROM 5408Nick OchampaughPA1-18/97A, bad transf, write prq order so I can attach notes,	Bad transformer at this location. High voltage 138-276. Changed transformer and voltage was restored to 124/248.
05/20/2025	INDIVIDUAL	Member is not getting any 220 in advised o shut off main.	Broken neutral - Repaired neutral
05/22/2025	INDIVIDUAL	brights and dims howling sound coming from the outlets	Broken sec neutral made repairs
05/24/2025	INDIVIDUAL	says he is having dims. Initially didn't have power to all circuits but turned on well and now he has power but it's dim.	Found bad insolinks - replaced connections
05/27/2025	INDIVIDUAL	Is having power issues, Brown outs, not full power, had an electrician out he said they have 40/200, Sara 248-227-2542	Tree breaking service neutral. Made repairs.
05/29/2025	INDIVIDUAL	brights & dims, intermittent 1/2 powers	Bad connection at weatherhead. Repaired connections
06/02/2025	INDIVIDUAL	member states that they had a surge after the storm and lost a lot of appliances. electrician asked to have us verify if there is a grounded conductor. Andrew-231-881-2787	The neutral was pulled out of the pintail at the transformer - repaired neutral
06/04/2025	INDIVIDUAL	Member states power is pulsating, advised to shut main breaker off	Repaired service had broken neutral and two spots due to fall tree branch.
06/10/2025	INDIVIDUAL	voltage issues	Replaced pad mount transformer.
06/13/2025	INDIVIDUAL	Per members email- We were called to this address for half power throughout the house. Mike went there and we do not have 240v at the meter. Pole # SK353A7E Can you have a crew check it out? Thanks Chuck	We fixed the bad underground secondary triplex.
06/19/2025	INDIVIDUAL	low line and power quality issues- one side is going in and out -616-218-5110	Member reconnected, neutral pulled apart on the secondary - spliced back together
06/22/2025	INDIVIDUAL	Brights and dims. Advised to turn panel off 231-215-1883 6/24/25 Wisner elec will fix and set a new pole right next to old bad pole. Informed them to plz call county to get permits	Changed wire and all connections
06/22/2025	INDIVIDUAL	turns the AC on and the dryer goes off, and vice versa. Wants our side checked.	Netural pulled apart - repaired connection
06/23/2025	INDIVIDUAL	member's having blinks, display on meter is blank	Changed out bad connections at the weather head.
06/25/2025	INDIVIDUAL	brights & dims	Loose neutral in pad. Moved to a different position
06/26/2025	INDIVIDUAL	member has half power and is 96 years old....	Had a tree on line and neutral pull apart we removed tree and repaired it
06/27/2025	INDIVIDUAL	No 220 coming in member aware to shut off main condo# 68 Scott 248-767-8223.	Replaced service wire
06/28/2025	INDIVIDUAL	tree fell on line btw neighbor and this location and power to barn and house is intermittent	Repaired service
06/30/2025	INDIVIDUAL	low voltage per member, also line down across pond,	Broken neutral. repaired service and put back up on members secondary pole.
07/02/2025	INDIVIDUAL	Heard a pop last night and lost th well. Brought a well guy in and they advised they only have 110 coming in. Thinks the pole near the well is cracked.	Had some splices burn up, repaired splices
07/02/2025	INDIVIDUAL	Started hearing popping. lights dimmed, buzzing through speakers. Did shut the main breaker off. Paul 509-551-7202	Service UG fault. Made repairs to neutral.
07/07/2025	INDIVIDUAL	313-495-8769 Greg- power to meter but no power in house- member says hes changed breaker box and all his equipment- - hes not here-	Changed out connections at weather head
07/11/2025	INDIVIDUAL	States there connection off/broken from the mast. Is having blinking lights. Will turn panel off.	Repaired weather head connections.1

07/15/2025 INDIVIDUAL	Electrician said they are missing a leg coming in.	Found neutral pulled apart 15 foot from three phase pole. It was hit by a tree. Also found a bad spot in the neutral between the A and B Pole. - Repaired
07/18/2025 INDIVIDUAL	member states they have no 220	Found bad hot leg. Repaired bad, hot leg.
07/25/2025 INDIVIDUAL	Jeff Matelski - Tree crew trimmed out the line, member still states she is having blinking lights	Changed out bad Transformer
08/08/2025 INDIVIDUAL	Has turned panel off. When it's on he has brown out. Says he's testing the voltage and it's bouncing all over the place. Is going to turn his generator on. Should be on site.	Tree pulled Neutral apart, replaced 40 foot of triplex member all set
08/08/2025 INDIVIDUAL	Partial power and meter is not lit	This was a secondary underground fault. Used 4 feet of 4/0 secondary and two 4/0 underground spices.
08/19/2025 INDIVIDUAL	dimming lights	Bad UG on both house was able to fix one couldn't find the other. Used 2 4/0 splice kits and 1 1/0 spice kit, 100' of #2 OH triplex.
08/21/2025 INDIVIDUAL	Part power. Member will be home. Advised to shut off main breaker.	fiber hit our neutral when they where boring in fiber pipe, spliced out the neutral.
08/26/2025 INDIVIDUAL		Found a bad neutral connection at the transformer. Made repairs.
09/11/2025 INDIVIDUAL	problemns w /220	All done had a section where neutral was burning into the hot legs changed out 25ft of #4 triplex with 25ft of #2 triplex
10/04/2025 INDIVIDUAL	Member is not getting full power they would like our side checked	There were bad one bolt connections at the weatherhead. When I got there voltage was 92 V on the left leg and the right leg had 124. Changed out connections at the weatherhead and also at the transformer.
10/10/2025 INDIVIDUAL	Email from Justin Malczyk: Member left a voicemail that the lights are blinking in her home. Can someone write a power quality and send a truck out?	10kva feeding 100' #2 oh. Trimmed service checked connections, good. Made repair to service neutral and tested
10/27/2025 INDIVIDUAL	1/2 power	Had underground fault . spliced and have 120/240
11/13/2025 INDIVIDUAL	part power in both cabins	Neutral connection in meter base wasn't tied down. Made repairs AD/bm
11/13/2025 INDIVIDUAL	Member is having intermittent power and flickering lights. States the furnace is not working. He just got to his cabin, and it is like a "haunted house." Member advised to turn his panel off and he will be there. Member pings off.	Complete hot leg was burned in half from being hit - repaired wire
11/16/2025 INDIVIDUAL	Member is missing their 220 they would like our side checked	Replaced insulinks and tightened everything in the meter base.
11/23/2025 INDIVIDUAL	Janet rpts flickering and dimming lights all weekend. She had a voltage tester that dips low when something is plugged in. Advised to turn her panel off.	Member had a bad break in neutral in wire at top of house nob.
11/25/2025 INDIVIDUAL	power surges- members electrician show 15 on one side 250 on other- has mains turned off- 231-742-2823	When we first got there, they had 90 V on one leg and 150v on the other leg.There was an open neutral on their secondary triplex. We fixed the neutral and when we left, they had 124/248.
11/26/2025 INDIVIDUAL	Partial power. Says that when he turns certain breakers on/off his outside pole light turns on/off. Was advised it would likely be tomorrow before someone got there.	Neutral ripped off lift pole. - repaired
11/27/2025 INDIVIDUAL	1/2 power, broken pole and low line. Pings hot. Keeps reporting as an outage.	There Was an open neutral on our triplex. We fixed the open neutral. when we left The voltage was 125/250.
12/02/2025 INDIVIDUAL	member having brown outs 110/136	Loose neutral bushing at transformer- tightened loose bushing
12/06/2025 INDIVIDUAL	Part power/flickering lights. Advised to shut off main breaker and member will be up and waiting for crew.	Repaired neutral at transformer
12/07/2025 INDIVIDUAL	Part power. Member will be home.	Bad neutral found fault burned up 4/0 triplex - replaced triplex
12/28/2025 INDIVIDUAL	Member running on partial power, member does have generator running. Reporting a line down now. 12/30/25 13:20	Broken neutral from tree. - repaired neutral
12/30/2025 INDIVIDUAL	Both members off this transformer are seeing blinking lights and motors slow down due to voltage fluctuations. Has recorded 100V on one leg and 130V on the other. Issues and readings were from before the recent storm.	Loose neutral on transformer for both houses - repaired neutral
04/03/2025 ORGANIZATION	3ph keeps having flucuation, when wind blows you can hear a sizzling noise Scott 616-970-1639	Changed out three primary insulators. Changed out multiple secondary connections.
05/09/2025 ORGANIZATION	James, 989-619-3368. Advises they think they have a leg out. They couldn't see any doors open.	Phase out on our side made repairs
06/04/2025 ORGANIZATION	Mark w/ Martell Elec 231-313-2366 member said he needs 480 not 240v thinks it was replaced durring storm and wrong size can got hung	Wrong transformer hung during storm 25kva 120/240 swapped out for 25 kva 240/480.
06/19/2025 ORGANIZATION	Blinking lights, equipment strobing	Fixed bad primary underground
06/21/2025 ORGANIZATION	Howard Littleson, 248-514-1223, campground having issues with sites not getting power. Meter is flashing OPEN h.	Bad sensus meter at 4u - Replaced meter
06/22/2025 ORGANIZATION	Part power	Bad spots in wire fixed
09/08/2025 ORGANIZATION	brown outs Willy 231-330-2713	We found the wrong size squeezes at the weather head. They were also corroded and bubbled from heat. Talked with customer and told them what we had done to correct the situation.